



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon. CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :- **154**

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

12

Date of Measurement		Particulars of work			L (m)	B (m)	H (m)	Totals	
		On Supply of Lightening Distribution boards / Misc. panels / Area lightening / Building Illumination			Street Light, CCT, Centrifuse House Completed.				
Quantity executed upto RA Bill 12		0.00	Quantity executed in RA Bill 13					33.33%	
Total Quantity		LS	Quantity executed upto date					33.33%	
			Percentage work done upto date					33.33%	
6 PLC and PLC Panel @ 1%									
6.1 On Supply of Material on site duly tested and inspected @ 75%									
Date of Measurement		Particulars of work			DC No	Dated	Supplied By	Quantity	Remark
		On Supply of PLC and PLC Panel			DC049/SFC/1	06/09/2016	SFC	1	
Quantity executed upto RA Bill 12		0.00	Quantity executed in RA Bill 10					1.00%	
Total Quantity		1.00	Quantity executed upto date					1.00%	
			Percentage work done upto date					100.00%	
Note :- 100% Quantity Executed upto RA 12th so hold quantity to be release in this RA									
6.2 On Errection / Installation Complete @ 75%									
Date of Measurement		No.	L (m)	B (m)	H (m)	Totals			
		1				0.50			
Quantity executed upto RA Bill 12		50.00%	Quantity executed in RA Bill 13				43.33%		
Total Quantity		100.00%	Quantity executed upto date				93.33%		
			Percentage work done upto date				93.33%		







AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book


Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No. 06 and CIDCO (Airport). Providing, Laying, Joining and testing rising main

Book No. :-
Page No. :-

155

Page 2 of 10

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part Rate	Upto date	Amount Upto	Since
0.50%	0.4000%	0.3000%	0.1000%	4	Approval of RCC, Mechanical, electrical & instrumentation design	6	7	5480680	9	4384544	3288408	1096136
9.00%	8.9000%	8.8000%	0.1000%	I	Total			98652233		97556097	96459961	1096136
				II	FOR CONSTRUCTION WORK							
				A	Civil Works - Total 35%			383647572				
				1	Water Retaining Structure @21.5%							
				1.1	Inlet chamber, fine Screen Chamber @ 0.5%			5480680				
7.50%	7.5000%	7.5000%	0.0000%	a	Excavation and dressing Complete			411051		411051	411051	0
10%	10.0000%	10.0000%	0.0000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			548068		548068	548068	0
30%	30.0000%	30.0000%	0.0000%	c	RCC Raft			1644204		1644204	1644204	0
20.00%	20.0000%	20.0000%	0.0000%	d	Columns Half Height Complete			1096136		1096136	1096136	0
20.00%	20.0000%	20.0000%	0.0000%	e	Columns Full Height Complete			1096136		1096136	1096136	0
5.00%	5.0000%	4.325%	0.675%	f	Slabs / Walkway and Railling Complete			274034		274034	237039	36995
2.50%	1.0000%	0.0000%	1.0000%	g	Internal and External Painting			137017		54807	0	54807
100.00%	93.5000%	91.825%	1.675%		Total			5480680		5124436	5032634	91802
				1.2	Degriting Units @ 0.5%			5480680				
7.50%	7.5000%	7.5000%	0.0000%	a	Excavation and dressing Complete			411051		411051	411051	0
10%	10.0000%	10.0000%	0.0000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			548068		548068	548068	0
30%	30.0000%	30.0000%	0.0000%	c	RCC Raft			1644204		1644204	1644204	0
20.00%	20.0000%	20.0000%	0.0000%	d	Walls Half Height Complete			1096136		1096136	1096136	0
20.00%	20.0000%	20.0000%	0.0000%	e	Walls Full Height Complete			1096136		1096136	1096136	0
5.00%	5.0000%	4.325%	0.675%	f	Platforms / Walkway and Railling Complete			274034		274034	237039	36995
2.50%	0.7500%	0.0000%	0.7500%	g	Internal and External Painting			137017		41105	0	41105
100.00%	93.2500%	91.825%	1.425%		Total			5480680		5110734	5032634	78100
7.50%	7.5000%	7.5000%	0.0000%	1.3	SBR Basin @ 14.5%			158939708		11920478	11920478	0
				a	Excavation and dressing Complete			11920478		11920478	11920478	0



Signature
Tampure Anil
Asst. C.E.



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying, jointing and testing rising main

Book No. :-


Page No. :-

157

Page 3 of 10

161 Aurangabad RA13

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part rate	Upto date	Since	
1	2	3	4	4	5	6	7	8	9	10	11	12
10%	10.000%	10.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			15893971		15893971	15893971	0
30%	30.000%	30.000%	0.000%	c	RCC Raft			47681912		47681912	47681912	0
20.00%	20.000%	20.000%	0.000%	d	Walls Half Height Complete			31787942		31787942	31787942	0
20.00%	20.000%	20.000%	0.000%	e	Walls Full Height Complete			31787942		31787942	31787942	0
5.00%	5.000%	4.678%	0.323%	f	Platforms / Walkway and Railling Complete			7946985		7946985	7434405	512580
2.50%	1.000%	0.000%	1.000%	g	Internal and External Painting			3973493		1589397	0	1589397
100.00%	93.500%	92.178%	1.323%		Total			158939708		148608627	146506650	2101977
7.50%	7.500%	7.500%	0.000%	1.4	Chlorine Contact Tank @ 1%			10961359		822102	822102	0
10%	10.000%	10.000%	0.000%	a	Excavation and dressing Complete			822102		1096136	1096136	0
30%	30.000%	30.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			1096136		3288408	3288408	0
20.00%	20.000%	20.000%	0.000%	c	RCC Raft			3288408		2192272	2192272	0
20.00%	20.000%	20.000%	0.000%	d	Walls Half Height Complete			2192272		2192272	2192272	0
20.00%	20.000%	20.000%	0.000%	e	Walls Full Height Complete			2192272		548068	548068	0
5.00%	5.000%	5.000%	0.000%	f	Platforms / Walkway and Railling Complete			548068		137017	0	137017
2.50%	1.250%	0.000%	1.250%	g	Internal and External Painting			274034		10276275	10139258	137017
100.00%	93.750%	92.500%	1.250%		Total			10961359				
				1.5	Gravity Sludge Thickner and Thickened Sludge Sump @ 0.75%			8221019				
7.50%	7.500%	7.500%	0.000%	a	Excavation and dressing Complete			616576		616576	616576	0
10%	10.000%	10.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			822102		822102	822102	0
30%	30.000%	30.000%	0.000%	c	RCC Raft			2466306		2466306	2466306	0
20.00%	20.000%	20.000%	0.000%	d	Walls Half Height Complete			1644204		1644204	1644204	0
20.00%	20.000%	20.000%	0.000%	e	Walls Full Height Complete			1644204		1644204	1644204	0
5.00%	5.000%	5.000%	0.000%	f	Platforms / Walkway and Railling Complete			411051		411051	411051	0
100.00%	92.500%	92.500%	0.000%		Total			8221019		7604443	7604443	0
				1.6	Sewerage Network in the STP Premises @ 0.25%			2740340				



Tampurani
Bore.



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshirawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward

Book No. :- 153
Page No. :-

Page 4 of 10

161/Abad RA13

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part Rate	Upto date	Amount	Since
100.00%	100.00%	50.00%	50.00%	4	Excavation and dressing Complete	6	7	8	9	10	11	12
100.00%	100.00%	50.00%	50.00%	a	Total			2740340		2740340	1370170	1370170
100.00%	100.00%	50.00%	50.00%	1.7	Hydraulic Test of Water Retaining Structure @ 4%			43845437				
100.00%	90.00%	50.00%	40.00%	a	Hydraulic Test of Water Retaining Structure			43845437		39460893	21922718	17538175
100.00%	90.00%	50.00%	40.00%	Total	Total			43845437		39460893	21922718	17538175
				2	Buildings Structure Work @ 13.50%			147978349				
				2.1	Administration Building @ 3%			32884078				
5.00%	5.00%	5.00%	0.00%	a	Excavation and dressing Complete			1644204		1644204	1644204	0
7.00%	7.00%	7.00%	0.00%	b	PCC M15 for Bed Concrete / Levelling Course Complete			2301885		2301885	2301885	0
20.00%	20.00%	20.00%	0.00%	c	RCC Raft / Footing, Piling and Column upto Plinth Level Complete			6576816		6576816	6576816	0
15.00%	15.00%	15.00%	0.00%	d	RCC Super Structure upto Lintel Level			4932612		4932612	4932612	0
15.00%	15.00%	15.00%	0.00%	e	RCC Super Structure from Lintel Level to roof slab Complete			4932612		4932612	4932612	0
10.00%	10.00%	10.00%	0.00%	f	Brick work Complete			3288408		3288408	3288408	0
8.00%	8.00%	8.00%	0.00%	g	Inside outside Plaster Complete			2630726		2630726	2630726	0
5.00%	5.00%	2.50%	2.50%	h	Doors, Windows, Ventilator and Flooring Complete			1644204		1644204	822102	822102
5.00%	2.50%	2.50%	0.00%	i	Water supply, sanitation, plumbing etc Complete with Fixtures.			1644204		822102	822102	0
100.00%	87.500%	85.000%	2.500%	Total	Total			32884078		28773569	27951467	822102
				2.2	Chlorination Building @ 1.5%			16442039				
5.00%	5.00%	5.00%	0.00%	a	Excavation and dressing Complete			822102		822102	822102	0
7.00%	7.00%	7.00%	0.00%	b	PCC M15 for Bed Concrete / Levelling Course Complete			1150943		1150943	1150943	0
20.00%	20.00%	20.00%	0.00%	c	RCC Raft / Footing, Piling and Column upto Plinth Level Complete			3288408		3288408	3288408	0
15.00%	15.00%	15.00%	0.00%	d	RCC Super Structure upto Lintel Level			2466306		2466306	2466306	0
15.00%	15.00%	15.00%	0.00%	e	RCC Super Structure from Lintel Level to roof slab Complete			2466306		2466306	2466306	0
10.00%	10.00%	10.00%	0.00%	f	Brick work Complete			1644204		1644204	1644204	0

Tempus





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erection, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Naksitrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main

Book No. :-

Page No. :- 157

Page 6 of 10

181 A&M RA13

Quantity as per BOQ	Upto date quantity	Quantity Upto last Bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part Rate	Upto date	Amount Upto	Since
1	2	3	4	4	5	6	7	8	9	10	11	12
8.00%	8.00%	8.00%	0.00%		Inside outside Plaster Complete			1315363		1315363	1315363	0
5.00%	5.00%	5.50%	1.50%		Doors, Windows, Ventilator and Flooring Complete			822102		822102	575471	245631
5.00%	4.00%	4.00%	0.00%		Water supply, sanitation, plumbing etc Complete with Fixtures			822102		657682	657682	0
5.00%	1.25%	0.00%	1.25%		Internal and External Painting and finishing Complete			822102		205525	0	205525
100.00%	90.250%	87.500%	2.750%		Total			16442039		14838941	14326725	452156
				2.3	Centrifuge feed pump house and Centrifuge Building @ 1.5%			16442039				
5.00%	5.00%	5.00%	0.00%	a	Excavation and dressing Complete			822102		822102	822102	0
7.00%	7.00%	7.00%	0.00%	b	PCC M15 for Bed Concrete / Levelling Course Complete			1150943		1150943	1150943	0
20.00%	20.00%	20.00%	0.00%	c	RCC Raft / Footing, Piling and Column upto Plinth Level Complete			3288408		3288408	3288408	0
15.00%	15.00%	15.00%	0.00%	d	RCC Super Structure upto Lintel Level			2466306		2466306	2466306	0
15.00%	15.00%	15.00%	0.00%	e	RCC Super Structure from Lintel Level to roof slab Complete			2466306		2466306	2466306	0
10.00%	10.00%	10.00%	0.00%	f	Brick work Complete			1644204		1644204	1644204	0
8.00%	8.00%	8.00%	0.00%	g	Inside outside Plaster Complete			1315363		1315363	1315363	0
5.00%	4.00%	4.00%	0.00%	h	Doors, Windows, Ventilator and Flooring Complete			822102		657682	657682	0
5.00%	4.00%	4.00%	0.00%	i	Water supply, sanitation, plumbing etc Complete with Fixtures.			822102		657682	657682	0
100.00%	88.000%	88.000%	0.000%		Total			16442039		14468996	14468996	0
				2.4 & 2.5	Blower and MCC House @ 3.5% and H.T. Substation Civil work @ 1% (Total 4.5%)			49326116				
5.00%	5.00%	5.00%	0.00%	a	Excavation and dressing Complete			2466306		2466306	2466306	0
7.00%	7.00%	7.00%	0.00%	b	PCC M15 for Bed Concrete / Levelling Course Complete			3452828		3452828	3452828	0
20.00%	20.00%	20.00%	0.00%	c	RCC Raft / Footing, Piling and Column upto Plinth Level Complete			9865223		9865223	9865223	0
15.00%	15.00%	15.00%	0.00%	d	RCC Super Structure upto Lintel Level			7398917		7398917	7398917	0

(Signature)
Tampare Arji.





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main

Book No. :-

Page No. :- 161

Page 7 of 10

161 Abad RA13

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part rate	Upto date	Amount Upto	Since
100.00%	90.00%	90.00%	0.00%	4	5	6	7	8	9	10	11	12
75.00%	75.00%	75.00%	0.00%	b	Fine Screen @ 0.75%			8221019	0	7398918	7398918	0
15.00%	12.00%	12.00%	0.00%	1.1	On Supply of Material on site duly tested and inspected @ 75%			6165765		6165765	6165765	0
100.00%	87.00%	87.00%	0.00%	1.2	On Errection / Installation Complete @ 15%			1233153		986522	986522	0
				2	Detritus Mechanisms @ 1.5%			16442039				
75.00%	75.00%	75.00%	0.00%	2.1	On Supply of Material on site duly tested and inspected @ 75%			12331529		12331529	12331529	0
15.00%	15.00%	0.00%	15.00%	2.2	On Errection / Installation Complete @ 15%			2466306		2466306	0	2466306
100.00%	90.00%	75.00%	15.00%					16442039	0	14797835	12331529	2466306
				3	Aeration Assembly (Including Diffusers and Air Grid), Coarse bubble diffusers in selector Zone @ 3%			32884078				
75.00%	75.00%	75.00%	0.00%	3.1	On Supply of Material on site duly tested and inspected @ 75%			24663058		24663058	24663058	0
15.00%	7.50%	7.50%	0.00%	3.2	On Errection / Installation Complete @ 15%			4932612		2466306	2466306	0
100.00%	82.50%	82.50%	0.00%					32884078	0	27129364	27129364	0
				4	Air Blowers for SBR Basin (Turbo) @ 2%			21922718				
75.00%	75.00%	75.00%	0.00%	4.1	On Supply of Material on site duly tested and inspected @ 75%			16442039		16442039	16442039	0
15.00%	15.00%	12.00%	3.00%	4.2	On Errection / Installation Complete @ 15%			3288408		3288408	2630726	657682
100.00%	90.00%	87.00%	3.00%					21922718	0	19730447	19072765	657682
				5	Treated Water Draw off Units (Decanters) @ 6%			65768155				
75.00%	75.00%	75.00%	0.00%	5.1	On Supply of Material on site duly tested and inspected @ 75%			49326116		49326116	49326116	0
15.00%	15.00%	15.00%	0.00%	5.2	On Errection / Installation Complete @ 15%			9865223		9865223	9865223	0
100.00%	90.00%	90.00%	0.00%					65768155	0	59191339	59191339	0
				6	Returned Activated and Surplus Sludge Pumps @ 2%			21922718				
75.00%	75.00%	75.00%	0.00%	6.1	On Supply of Material on site duly tested and inspected @ 75%			16442039		16442039	16442039	0

Handwritten signature and initials





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward

Book No. :-

162

Page No. :-

Page 8 of 10

Quantity as per Bill	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Part Rate	Payment on the basis of actual measurements (Amount)		
								Full Rate	8		Upto date	Amount Upto	Since
	2	3	4	4	5	6	7	8	9	10	11	12	
15.00%	15.00%	15.00%	0.00%	6.2	On Erection / Installation Complete @ 15%			3288408		3288408	3288408	0	
100.00%	90.00%	90.00%	0.00%		Chlorination system (Chlorinators) @ 2%			21922718	0	19730447	19730447	0	
75.00%	75.00%	75.00%	0.00%	7.1	On Supply of Material on site duly tested and inspected @ 75%			16442039		16442039	16442039	0	
15.00%	7.50%	0.00%	7.50%	7.2	On Erection / Installation Complete @ 15%			3288408		1644204	0	1644204	
100.00%	82.50%	75.00%	7.50%		Centrifuge Feed Pumps & Centrifuges, Sludge Thickener @ 2%			21922718	0	18086243	16442039	1644204	
				8	Sludge Thickener @ 1%			21922718					
				c	On Supply of Material on site duly tested and inspected @ 75%			10961359					
75.00%	75.00%	75.00%	0.00%	8.1	On Erection / Installation Complete @ 15%			8221019		8221019	8221019	0	
15.00%	12.50%	0.00%	12.50%	8.2	Interconnecting Air Piping @ 13%			1644204		1370170	0	1370170	
100.00%	87.50%	75.00%	12.50%		On Supply of Material on site duly tested and inspected @ 75%			10961359	0	9591189	8221019	1370170	
75.00%	75.00%	75.00%	0.00%	9	On Erection / Installation Complete @ 15%			142497669					
15.00%	14.00%	9.00%	5.00%	9.1	B-Total for Mechanical Work			106873252		106873252	106873252	0	
100.00%	89.00%	84.00%	5.00%	9.2	Electrical Works - Total 10%			21374650		19949674	12829065	7120609	
					H.T.Substation @ 2%			142497669	0	126822926	119702317	7120609	
					Transformer @ 0.6%			109613592		309630995	296372024	13258971	
				C	On Supply of Material on site duly tested and inspected @ 75%			21922718					
				1	On Erection / Installation Complete @ 15%			6576816					
				a	D.G. Set @ 0.9%			4932612		4932612	4932612	0	
75.00%	75.00%	75.00%	0.00%	a.1				986522		493261	493261	0	
15.00%	7.50%	7.50%	0.00%	a.2				6576816	0	5425873	5425873	0	
100.00%	82.50%	82.50%	0.00%	b				9865223					

Handwritten signature





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main

Book No. :-

Page No. :-

163

Page 9 of 10

161 Abad RA13

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part Rate	Upto date	Amount	Upto
1	2	3	4	4	5	6	7	8	9	10	11	12
75.00%	75.00%	75.00%	0.00%	b.1	On Supply of Material on site duly tested and inspected @ 75%			7398917		7398917	7398917	0
15.00%	14.00%	12.00%	2.00%	b.2	On Erection / Installation Complete @ 15%			1479783		1381131	1183827	197304
100.00%	89.00%	87.00%	2.00%					9865223	0	8780048	8582744	197304
				c	H.T.Panel @ 0.3%			3288408				
75.00%	75.00%	75.00%	0.00%	c.1	On Supply of Material on site duly tested and inspected @ 75%			2466306		2466306	2466306	0
15.00%	15.00%	15.00%	0.00%	c.2	On Erection / Installation Complete @ 15%			493261		493261	493261	0
100.00%	90.00%	90.00%	0.00%					3288408	0	2959567	2959567	0
				2	MCC @ 1%			10961359				
75.00%	75.00%	75.00%	0.00%	2.1	On Supply of Material on site duly tested and inspected @ 75%			8221019		8221019	8221019	0
15.00%	15.00%	15.00%	0.00%	2.2	On Erection / Installation Complete @ 15%			1644204		1644204	1644204	0
100.00%	90.00%	90.00%	0.00%					10961359	0	9865223	9865223	0
				3	PCC @ 1%			10961359				
75.00%	75.00%	75.00%	0.00%	3.1	On Supply of Material on site duly tested and inspected @ 75%			8221019		8221019	8221019	0
15.00%	15.00%	15.00%	0.00%	3.2	On Erection / Installation Complete @ 15%			1644204		1644204	1644204	0
100.00%	90.00%	90.00%	0.00%					10961359	0	9865223	9865223	0
				4	Cabling (Plant and Building) @ 2%			21922718				
				a	Cable Tray @ 0.4%			4384544				
75.00%	75.00%	75.00%	0.00%	a.1	On Supply of Material on site duly tested and inspected @ 75%			3288408		3288408	3288408	0
15.00%	15.00%	15.00%	0.00%	a.2	On Erection / Installation Complete @ 15%			657682		657682	657682	0
100.00%	90.00%	90.00%	0.00%					4384544	0	3946090	3946090	0
				b	Cabling @ 1.6%			17538175				
75.00%	75.00%	75.00%	0.00%	b.1	On Supply of Material on site duly tested and inspected @ 75%			13153631		13153631	13153631	0
15.00%	13.00%	13.00%	0.00%	b.2	On Erection / Installation Complete @ 15%			2630726		2279963	2279963	0

TILHARI Infra Pvt. Ltd.

 Navli Mumbai

 SOFTWARE INFRASTRUCTURE SERVICES

 A Division of Fortiss Infrastructure Pvt. Ltd.



AURANGABAD MUNICIPAL CORP

(From No.52)

Measurement Book

Book No. :- 164

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewerage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward

Page No. :-

Page 10 of 10

161 Abed RA13

Quantity as per BOQ	Upto date quantity	Upto last bill	Quantity Since Previous	Item No.	Description of Item	MIB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)	
								Full Rate	Part rate	Unto date	Amount Upto
100.00%	88.00%	88.00%	0.00%	4	5	6	7	8	9	10	11
								17538175	0	15433594	15433594
75.00%	46.00%	46.00%	0.00%	5	Lightening Distribution boards / Misc. panels / Area lightening / Building Illumination @ 2%			21922718			
15.00%	5.00%	0.00%	5.00%	5.1	On Supply of Material on site duly tested and inspected @ 75%			16442039		10084450	10084450
100.00%	51.00%	46.00%	5.00%	5.2	On Erection / Installation Complete @ 15%			3288408		1096136	0
								21922718	0	11180586	1096136
				6	PLC and PLC Panel @ 1%			10961359			1096136
75.00%	75.00%	70.00%	5.00%	6.1	On Supply of Material on site duly tested and inspected @ 75%			8221019		8221019	7672951
15.00%	14.00%	7.50%	6.50%	6.2	On Erection / Installation Complete @ 15%			1644204		1534590	822102
100.00%	89.00%	77.50%	11.50%		C-Total for Electrical Work			10961359	0	9755609	8495053
					Total For Nakshtrawadi STP (A+B+C)					77211813	74657817
										816500690	768436526
											48064164



Authorized Signatory
Contractor



Assistant Manager
PMC



Project Manager
PMC

Jr. Engineer
AMC

Dy. Engineer
AMC

Executive Engineer
AMC