



AURANGABAD MUNICIPAL CORPORATION.

(S.D. Form No. 52) (From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- **04?**
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 **Date** 01.07.2014

Padegaon 10MLD.

Page 1 of 1

Measurements of 12th Running Account Bill PART-A for STP (Turnkey Work)

e STP at Padegaon 10MLD							
B Mechanical Work @ 36%							
9 Interconnecting Air Piping							
9.1 On Supply of Material on site duly tested and Inspected @ 75%							
Date of Measurement	Sr.	Pipe Description	Spec/Grade	Nos	Length (mtr)	Delivery Detail	Cummulative Qty (mtr)
	1	Size 500NB X S10 X6 mm	SS Pipe 304Q ERW	1	6.120	D.C. No 1110 Dated 14.02.2017	6.120
	2	Size 200NB X S10 X3.5 mm	SS Pipe 304Q ERW	3	18.190	D.C. No 1110 Dated 14.02.2017	24.310
	3	Size 150NB X S10 X3.1 mm	SS Pipe 304Q ERW	1	5.300	D.C. No 1110 Dated 14.02.2017	29.610
	4	Size 50NB X S10 X2.5 mm	SS Pipe 304Q ERW	25	152.750	D.C. No 1110 Dated 14.02.2017	182.360
	5	Size 50NB X 4 mm	M.S. Pipe ERW	1	6.120	D.C. No 1109 Dated 14.02.2017	188.480
	6	Size 350NB X 6 mm	M.S. Pipe ERW	18	110.160	D.C. No 1109 Dated 14.02.2017	298.640
Quantity executed upto RA Bill 11			0.00	Quantity executed in RA Bill 12		298.64	
Total Quantity			298.64	RMT	Quantity executed upto date		298.64
					Percentage work done upto date		100.00%



GSA
JRM

--	--	--	--	--	--	--	--	--



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 043
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date: 01.07.2014

Page 1 of 5

PART A - ABSTRACT OF COST										
Name of Work :- Development of Underground Sewerage Collection system for Zone I to VI & Zone Salim Ali, Construction of sewage Treatment Plants, Construction of sewage pumping stations, Providing Rising Main GRP/DI pipe lines for Aurangabad City under UIDSSMT.										
Date of Commencement - 01-07-2014										
Stipulated Date of Completion - 01-07-2017										
A & F Sanction No. & Date :										
Technical Sanction No. & Date :										
Serial No. of this Bill - 12 R.A. Bill Dt : 15.03.2017										
Name of Contractor - M/s. Khilari Infrastructure Pvt Ltd.										
Contract No., & Date. - /AMC/WARD(B&C)/UIDSSMT/2014/184 DL 01.07.2014										
10 MLD STP at Padegaon										
Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)
								Full Rate	Part rate	
1	2	3	4	4	PART-A for STP (Turnkey Work)	6	7	8	9	10
					Name of Work:- Designing, Constructing, Erecting and Commissioning of Sewage Treatment Plant based on Item No. 1 :- Designing (aesthetically), providing, constructing and giving satisfactory trials of modernised Sewage Treatment Plant consisting of receiving chamber, screen chamber-grit chamber, measuring flume, distribution chamber with primary and secondary treatment, etc as detailed below.					11
					Cyclic Activated Sludge Process					
					Moving Media Bio Reactor (MMBR) / FAB (Fluidised)					
					Supplying & erecting approved make of oil immersed and naturally cooled indoor /outdoor type, copper wound transformer with delta conn. on HV side & star conn. on LV side with additional neutral brought out in load side voltage rating 11/0.433 kV with tapping of +/- 2.5 % -5 % continuously rated for full load with standered STP at Padegaon 10 MLD.					
				e	PRELIMINARY WORK @ 9.0 %			85288253		
				i	Submission of process design.			767594277		
4.00%	4.000%	4.000%	0.000%	1	Approval of process design (engineer's appd.)			3411530		3411530
2.00%	2.000%	2.000%	0.000%	2	Submission of RCC, Mechanical, electrical & instrumentation design.			1705765		1705765
2.50%	2.000%	2.000%	0.000%	3	Approval of RCC, Mechanical, electrical & instrumentation design.			2132206		1705765
0.50%	0.400%	0.400%	0.000%	4	Total			426441		341153
9.00%	8.400%	8.400%	0.000%					7675943		7164213



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 44
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward R&C/UIDSSMT/2014/184 Date 01.07.2014

Page 2 of 5

Padegaon Abad RA 12

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part rate	Upto date Amount	Amount Upto last bill	Since Previous
1	2	3	4	4	5	6	7	8	9	10	11	12
				II	CONSTRUCTION WORK PAYMENT SCHEDULE							
				1	Civil Works - Total 35%			29850889				
				1	Water Retaining Structure							
				1.1	Inlet chamber, fine Screen Chamber @ 0.5%			426441				
7.50%	7.500%	7.500%	0.000%	a	Excavation and dressing Complete			31983		31983	31983	0
10.00%	10.000%	10.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			42644		42644	42644	0
30.00%	30.000%	30.000%	0.000%	c	RCC Raft			127932		127932	127932	0
20.00%	20.000%	20.000%	0.000%	d	Walls Half Height Complete			85288		85288	85288	0
20.00%	20.000%	20.000%	0.000%	e	Walls Full Height Complete			85288		85288	85288	0
5.00%	3.000%	3.000%	0.000%	f	Platforms / Walkway and Railling Complete			21322		12793	12793	0
100.00%	90.50%	90.50%	0.00%	Total				426441		385928	385928	0
				1.2	Degritting Units @ 0.5%			426441				
7.50%	7.500%	7.500%	0.000%	a	Excavation and dressing Complete			31983		31983	31983	0
10.00%	10.000%	10.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			42644		42644	42644	0
30.00%	30.000%	30.000%	0.000%	c	RCC Raft			127932		127932	127932	0
20.00%	20.000%	20.000%	0.000%	d	Walls Half Height Complete			85288		85288	85288	0
20.00%	20.000%	20.000%	0.000%	e	Walls Full Height Complete			85288		85288	85288	0
5.00%	3.000%	3.000%	0.000%	f	Platforms / Walkway and Railling Complete			21322		12793	12793	0
100.00%	90.50%	90.50%	0.00%	Total				426441		385928	385928	0
				1.3	SBR Basin 14.5%			12366797				
7.50%	7.500%	7.500%	0.000%	a	Excavation and dressing Complete			927510		927510	927510	0
10.00%	10.000%	10.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			1236680		1236680	1236680	0
30.00%	30.000%	30.000%	0.000%	c	RCC Raft			3710039		3710039	3710039	0
20.00%	20.000%	20.000%	0.000%	d	Walls Half Height Complete			2473359		2473359	2473359	0
20.00%	20.000%	20.000%	0.000%	e	Walls Full Height Complete			2473359		2473359	2473359	0
5.00%	4.000%	4.000%	0.000%	f	Platforms / Walkway and Railling Complete			618340		494672	494672	0
100.00%	91.50%	91.50%	0.00%	Total				12366797		11315619	11315619	0

(Signature)





Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 045
Page No. :-


Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Veneture)

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part rate	Upto date Amount	Amount Upto last bill	Since Previous
1	2	3	4	4	5	6	7	8	9	10	11	12
7.50%	7.500%	7.500%	0.000%	1.4	Chlorine Contact Tank 1%			852883				
10.00%	10.000%	10.000%	0.000%	a	Excavation and dressing Complete			63966		63966	63966	0
30.00%	30.000%	30.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			85288		85288	85288	0
20.00%	20.000%	20.000%	0.000%	c	RCC Raft			255865		255865	255865	0
20.00%	19.000%	19.000%	0.000%	d	Walls Half Height Complete			170577		170577	170577	0
5.00%	5.000%	5.000%	0.000%	e	Walls Full Height Complete			170577		162048	162048	0
100.00%	91.500%	91.500%	0.000%	f	Platforms / Walkway and Railing Complete			42644		42644	42644	0
					Total			852883		780388	780388	0
7.50%	7.500%	7.500%	0.000%	1.5	Gravity Sludge Thickner and Thickened Sludge Sump @ 0.75%			639662				
10%	10.000%	10.000%	0.000%	a	Excavation and dressing Complete			47975		47975	47975	0
30%	30.000%	30.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			63966		63966	63966	0
20.00%	20.000%	20.000%	0.000%	c	RCC Raft			191899		191899	191899	0
100.00%	67.500%	67.500%	0.000%	d	Walls Half Height Complete			127932		127932	127932	0
					Total			639662		431772	431772	0
				2	Buildings Structure Work @ 13.50%							
				2.1	Administration Building @ 3% & Blower and MCC House @ 3.5% Total is 6.5%			5543736				
5.00%	5.000%	5.000%	0.000%	a	Excavation and dressing Complete			277187		277187	277187	0
7.00%	7.000%	7.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			388062		388062	388062	0
20.00%	20.000%	20.000%	0.000%	c	RCC Raft / Footing, Piling and Column upto Plinth Level			1108747		1108747	1108747	0
15.00%	15.000%	15.000%	0.000%	d	RCC Super Structure upto Lintel Level			831560		831560	831560	0
15.00%	15.000%	15.000%	0.000%	e	RCC Super Structure from Lintel Level to roof slab Complete			831560		831560	831560	0
10.00%	9.000%	9.000%	0.000%	f	Brick work Complete			554374		498936	498936	0
100.00%	71.000%	71.000%	0.000%		Total			5543736	0	3936052	3936052	0

Padegaon Abad RA 12

Page 3 of 5

Handwritten signature and date: 17/12/11





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- **046**
Page No. :-

Name of Agency:- M/s Khikari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 4 of 5

Quantity as per BOQ	Upto date quantity	Quantity upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part rate	Upto date Amount	Amount upto last bill	Since Previous
1	2	3	4	4	Chlorination Building @ 1.5%	6	7	8	9	10	11	12
				2.2	Excavation and dressing Complete			5543736		277187	277187	0
5.00%	5.000%	5.000%	0.000%	a	PCC M15 for Bed Concrete / Levelling Course Complete			388062		388062	388062	0
7.00%	7.000%	7.000%	0.000%	b	RCC Raft / Footing, Piling and Column upto Plinth Level			1108747		1108747	1108747	0
20.00%	20.000%	20.000%	0.000%	c	RCC Super Structure upto Lintel Level			831560		831560	831560	0
15.00%	15.000%	15.000%	0.000%	d	RCC Super Structure from Lintel Level to roof slab			831560		831560	831560	0
15.00%	15.000%	15.000%	0.000%	e	Brick work Complete			554374		554374	554374	0
10.00%	10.000%	10.000%	0.000%	f	Inside outside Plaster Complete			443499		443499	443499	0
8.00%	8.000%	8.000%	0.000%	g	Water supply, sanitation, plumbing etc Complete with			277187		277187	277187	0
4.00%	4.000%	4.000%	0.000%	i	Fixtures.			5543736		5543736	5543736	0
5.00%	5.000%	5.000%	0.000%		Total			1279324		63966	63966	0
100.00%	84.000%	84.000%	0.000%	2.3	Centrifuge feed pump house and Centrifuge Building @ 1.5%			63966		63966	63966	0
				a	Excavation and dressing Complete			89553		89553	89553	0
5.00%	5.000%	5.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			255865		255865	255865	0
7.00%	7.000%	7.000%	0.000%	c	RCC Raft / Footing, Piling and Column upto Plinth Level			191899		191899	191899	0
20.00%	20.000%	20.000%	0.000%	d	RCC Super Structure upto Lintel Level			191899		191899	191899	0
15.00%	15.000%	15.000%	0.000%	e	RCC Super Structure from Lintel Level to roof slab			191899		191899	191899	0
15.00%	15.000%	15.000%	0.000%		Total			1279324		793182	793182	0
100.00%	62.000%	62.000%	0.000%	2.5	H.T. Substation Civil work @ 1%			852883		42644	42644	0
				a	Excavation and dressing Complete			42644		42644	42644	0
5.00%	5.000%	5.000%	0.000%	b	PCC M15 for Bed Concrete / Levelling Course Complete			59702		59702	59702	0
7.00%	7.000%	7.000%	0.000%	c	RCC Raft / Footing, Piling and Column upto Plinth Level			170577		170577	170577	0
20.00%	20.000%	20.000%	0.000%		Total			852883		272923	272923	0
100.00%	32.000%	32.000%	0.000%		A-Total For Civil Work			30122743		30122743	30122743	0

Padegaon Abad RA 12



up to
ate
0



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/PI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- **047**

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Aut

Date
Mea
rem

Page 5 of 5

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Rate		Payment on the basis of actual measurements (Amount)		
								Full Rate	Part rate	Upto date Amount	Amount last bill	Since Previous
1	2	3	4	4	5	6	7	8	9	10	11	12
				B	Mechanical Works - Total 36%			30703771				
				3	Aeration Assembly (Including Diffusers and Air Grid), Coarse bubble diffusers in selector Zone @ 3%			2558648				
75.00%	75.00%	75.00%	0.00%	3.1	On Supply of Material on site duly tested and inspected @ 75%			1918986		1918986	1918986	0
100.00%	75.00%	75.00%	0.00%	5	Treated Water Draw off Units (Decaners) @ 6%			2558648	0	1918986	1918986	0
				5.1	On Supply of Material on site duly tested and inspected @ 75%			5117295				
75.00%	75.00%	75.00%	0.00%	5.1	On Supply of Material on site duly tested and inspected @ 75%			3837971		3837971	3837971	0
15.00%	12.00%	12.00%	0.00%	5.2	On Erection / Installation Complete @ 15%			767594		614075	614075	0
10.00%	0.00%	0.00%	0.00%	5.3	On Successful Commissioning/ Trial and Run @ 10%			511730				
100.00%	87.00%	87.00%	0.00%	6	Returned Activated and Surplus Sludge Pumps @ 2%			5117295	0	4452046	4452046	0
				6.1	On Supply of Material on site duly tested and inspected @ 75%			1705765				
75.00%	75.00%	75.00%	0.00%	6.1	On Supply of Material on site duly tested and inspected @ 75%			1279324		1279324	1279324	0
100.00%	75.00%	75.00%	0.00%	7	Chlorination system (Chlorinators) @ 2%			1705765	0	1279324	1279324	0
				7.1	On Supply of Material on site duly tested and inspected @ 75%			1705765				
75.00%	75.00%	75.00%	0.00%	7.1	On Supply of Material on site duly tested and inspected @ 75%			1279324		1279324	1279324	0
100.00%	75.00%	75.00%	0.00%	9	Interconnecting Air Piping @ 13%			1705765	0	1279324	1279324	0
				9.1	On Supply of Material on site duly tested and inspected @ 75%			11087473				
75.00%	75.00%	0.00%	75.00%	9.1	On Supply of Material on site duly tested and inspected @ 75%			8315605		6236704	0	6236704
100.00%	75.00%	0.00%	75.00%		Total			11087473	0	6236704	0	6236704
					B-Total for Mechanical Work					15166384	8929680	6236704
					Total For Padegaon STP (A+B)					45289127	39052423	6236704


 Executive Engineer
 AMC


 Dy. Engineer
 AMC


 Jr. Engineer
 AMC


 Project Manager
 PMC


 Project Engineer
 PMC


 Authorized Signatory
 Contractor
 Khilari Infrastructure Pvt. Ltd.



Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- **043**
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Date of Measurement

Measurements of Thirteen Running Account Bill
PART-A for STP (Turnkey Work)

e	STP at Padegaon 10MLD	Totals (m ³)	
1	PRELIMINARY WORK PAYMENT SCHEDULE (AS per billing Breakup) @ 9.0 %	7.913	
1.5	Gravity Sludge Thickener and Thickened Sludge Sump @ 0.75%	2.127	
e	Walls Full Height Complete		
Date of Measurement	Particulars of work	No.	H (m)
	W1 well	1	1.75
	laundry well	1	0.70
	staircase		
	C1	1	2.00
	C2	1	0.23
	MB1 Beam	1	0.23
	landing	1	1.00
	Waist slab	1	2.88
	steps	12	0.15
	Quantity executed upto RA Bill 12		11.741
	Quantity executed upto date		11.741
	Total Quantity		100.0%

Sr. No.	Unit	Size			Volume	Allowed Vol.	Loss in 24 hrs	Loss in 7 days	Water Level Readings							Total Loss in Height	Volume after 7 days	Observation	Remark	
		Length	Breadth	Height					16/03/2017	17/03/2017	18/03/2017	19/03/2017	20/03/2017	21/03/2017	22/03/2017					
1	588L	29.5	21	5.5	3407.2500	1.703625	11.925375	5.5000	5.4950	5.4950	5.4940	5.4930	5.4930	5.4890	0.011	3400.4355	6.8145	Volume loss observed structure within	Observation	Remark
					Volume	Allowed Vol.	Allowed Vol.	Allowed Vol.	Water Level Readings							Total Loss	Volume after	Observation	Remark	

Tampure S

Tampure S

Tampure S

Tampure S



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/PI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :- **049**

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 2 of 13

Sr. No.	Unit	Length	Breadth	Height	Volume	Loss in 24 hrs	Loss in 7 Days	Water Level Readings							Loss observed within permissible limit	Tank structure is hydraulically OK	Remark	
								20/03/2017	21/03/2017	22/03/2017	23/03/2017	24/03/2017	25/03/2017	26/03/2017				27/03/2017
2	GST (Cone section)	51.2866666	0	1.138	596.8700	0.298435	2.089045	3.4990	3.4990	3.4990	3.4990	3.4990	3.4990	3.4990	3.4990	3.4990	0.3030	
	GST (Top Cylindrical Partition)	153.86	0	3.5														
3	Grit chamber no.1	6	6	0.8	28.8000	0.0144	0.1008	0.8000	0.8000	0.8000	0.8000	0.7990	0.7990	0.7990	0.7990	0.7990	0.0360	
Quantity executed upto RA Bill 12		0.00		0.00		Quantity executed in RA Bill 13		4.00							0.0360			
Total Quantity		8.00		8.00		Quantity executed upto date		4.00							0.0360			
Buildings Structure Work						Percentage work done upto date		50.00%										
Administration Building (3%) And Blower & MCC house (3.5%) total = 6.5 %																		
Brick work Complete																		
Note :- 100% Quantity Executed in RA 12th so hold amount to be release in this RA																		
Inside outside Plaster Complete																		
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)							Loss observed within permissible limit	Tank structure is hydraulically OK	Remark			
	Internal Plaster					198.90	136.63	69.84	141.88	141.88	127.01	84.55	41.78	25.22	60.00			
	For Brickwork between C1 to C6, C19 to C23	2	18.925	0.000	5.255													
	For Brickwork between C1 to C19, C6 to C23	2	13.000	0.000	5.255													
	For Brickwork between C2 to C9	2	6.645	0.000	5.255													
	For Brickwork between C16 to C20, C17 to C21, C18 to C22	6	4.500	0.000	5.255													
	For Brickwork between C9 to C13	2	13.500	0.000	5.255													
	For Brickwork between C16 to C17	2	12.085	0.000	5.255													
	For Brickwork between PB1 to CB	2	8.045	0.000	5.255													
	For Brickwork between C7 to CB	2	3.975	0.000	5.255													
	For Brickwork between PB5.8	4	1.200	0.000	5.255													
	For Brickwork between Over PB26,27,28	6	2.500	0.000	4.000													


 Ramprasad





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakhshrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakhshrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 50
Page No. :-

Name of Agency:- M's Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Date of Measurement	Particulars of Work	Details				Last Measurement		Total up to Date
		No.	L	B	D	Page No.	Quantity	

Ceiling plaster	1	13.000	19.500	0.000	253.50			
At F.F.								
For Brickwork between C1 to C6, C19 to C23	2	18.925	0.000	3.970	150.26			
For Brickwork between C1 to C19, C6 to C23	2	13.000	0.000	3.970	103.22			
For Brickwork between C2 to C9	2	6.645	0.000	3.970	52.76			
For Brickwork between C16 to C20, C17 to C21, C18 to C22	6	4.500	0.000	3.970	107.19			
For Brickwork between C9 to C13	2	13.500	0.000	3.970	107.19			
For Brickwork between C17 to C17	2	12.085	0.000	3.970	95.95			
For Brickwork between FB1 to C8	2	8.045	0.000	3.970	63.88			
For Brickwork between C7 to C8	2	3.975	0.000	3.970	31.56			
For Brickwork between Over FB5.8	4	1.200	0.000	3.970	19.06			
For Brickwork between Over FB26,27,28	6	2.500	0.000	3.970	59.55			
Ceiling plaster	1	13.000	19.500	0.000	253.50			
At R.F.								
Over head Room Between C17,18 to C21,22	1	12.400	0.000	2.850	35.34			
Parapet wall	2	63.900	0.000	1.000	127.80			
Ceiling plaster	1	3.750	2.400	0.000	9.00			
Deduction								
RS	-1	2.500	0.000	3.000	-7.50			
D	-1	3.000	0.000	5.000	-15.00			
D1	-2	1.200	0.000	2.400	-5.76			
D2	-11	1.000	0.000	2.400	-26.40			
D3	-2	2.000	0.000	2.400	-9.60			
D4	-9	0.750	0.000	2.100	-14.18			
W	-13	1.800	0.000	1.500	-35.10			
W1	-4	1.800	0.000	1.500	-10.80			
V	-23	1.800	0.000	0.600	-24.84			
V1	-2	1.800	0.000	0.600	-2.16			
L	-9	0.750	0.000	0.750	-5.06			

Page 3 of 13

Padegaon 10/WLD.

Stamp: M's Khilari Infrastructure Pvt. Ltd.



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main CRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- **051**

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL. (Joint Veneture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

		Details	Last Measurement
--	--	---------	------------------

Page 4 of 13

CD	-1	2,600	0,000	2,400	-6.24
CD1	-1	2,000	0,000	2,400	-4.80
GD2	-1	2,420	0,000	3,150	-7.62
GD3	-1	3,200	0,000	3,150	-10.08
GD4	-1	3,200	0,000	3,150	-10.08
GD5	-1	3,200	0,000	3,150	-10.08
External Plaster					
At C.F.					
For Brickwork between C1 to C6, C19 to C23	2	18,925	0,000	5,705	215.93
For Brickwork between C1 to C19, C6 to C23	2	13,000	0,000	5,705	149.33
At F.F.					
For Brickwork between C1 to C6, C19 to C23	2	18,925	0,000	4,500	170.33
For Brickwork between C1 to C19, C6 to C23	2	13,000	0,000	4,500	117.00
At R.F.					
Over head Room Between C17,18 to C21,22	1	12,400	0,000	3,450	42.78
Parapet wall	2	63,600	0,000	1,600	203.52
Deduction					
RS	-1	2,500	0,000	3,000	-7.50
D	-1	3,000	0,000	5,000	-15.00
D1	-2	1,200	0,000	2,400	-5.76
D2	-11	1,000	0,000	2,400	-26.40
D3	-2	2,000	0,000	2,400	-9.60
D4	-9	0,750	0,000	2,100	-14.18
W	-13	1,800	0,000	1,500	-35.10
W1	-4	1,800	0,000	1,500	-10.80
W	-6	1,800	0,000	1,500	-16.20
V	-23	1,800	0,000	0,600	-24.84
L	-9	0,750	0,000	0,750	-5.06
GD	-1	2,600	0,000	2,400	-6.24

Padegaon CIDCO.







AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

052

Page No. :-




Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 5 of 13

Padegaon, 10M4LD.

Quantity executed upto RA Bill 12		Quantity executed in RA Bill 13		Quantity executed upto date		Percentage work done upto date	
Total Quantity		3000.96		3000.96		100.00%	
GDI	-1	2.000	0.000	2.400			-4.80
CD2	-1	2.420	0.000	3.150			-7.62
Quantity executed upto RA Bill 12		0.00		Quantity executed in RA Bill 13		3000.96	
Total Quantity		3000.96		Quantity executed upto date		3000.96	
Percentage work done upto date		100.00%		Percentage work done upto date		100.00%	
2.3 Centrifuge feed pump house and Centrifuge Building @ 1.5%							
Brick Work Complete							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)	
	Ground Floor						
	Brickwork From C1-2-3	1	6.06	0.23	4.25		5.92
	Brickwork from C1-4-8	1	6.10	0.23	4.05		5.68
	Brickwork From C3-6	1	3.16	0.23	4.25		3.08
	Brickwork From C7-8-9-10	1	7.96	0.23	4.25		7.78
	Brickwork from C6-10	1	2.65	0.23	2.35		1.43
	Brickwork from C7-11-12-13-14	1	11.26	0.23	0.90		2.33
	Deduction For Window	-4	1.50	0.23	1.20		-1.66
	Deduction For Ventilator	-6	1.50	0.23	0.60		-1.24
	Deduction for RSV	-1	3.00	0.23	3.00		-2.07
	First Floor						
	Brickwork From C1-2-3	1	6.06	0.23	0.90		1.25
	Brickwork from C1-4-8	1	5.10	0.23	0.90		1.06
	Brickwork From C3-6	1	3.16	0.23	0.90		0.65
	Brickwork From C7-8-9-10	1	7.96	0.23	0.90		1.65
	Brickwork from C6-10	1	2.65	0.23	0.90		0.55
	Brickwork from C7-11-12-13-14-9-14	1	16.58	0.23	0.90		3.43
	Roof Slab						
	Brickwork from C7-8-9-7-11-12-12-13-14-9-14	1	17.78	0.23	0.20		0.82
Quantity executed upto RA Bill 12		0.00		Quantity executed in RA Bill 13		30.67	
Total Quantity		30.67		Quantity executed upto date		30.67	
Percentage work done upto date		100.00%		Percentage work done upto date		100.00%	
g Inside outside Plaster Complete							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)	
	Internal Plaster						
	Ground Floor						
	Internal Wall From C1-2-3	1	6.50		4.70		30.55
	Internal Wall From C1-4-8	1	6.24		4.50		28.08
	Internal Wall From C3-6	1	3.30		4.70		15.49
	Internal Wall From C7-8-9-10	1	8.70		4.70		40.89


 M. S. Patil
 Temp. use April
 2014





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. : **053**

Page No. :-

Name of Agency:- M's Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Veneture)

Authority No. AMC Ward B&C/UHDSSMT/2014/184 **Date** 01.07.2014

Date of Measurement	Particulars of Work	Details					Last Measurement		Total up to Date
		No.	L	B	D	infaints Arrears	Page No.	Quantity	
	Internal Wall from C6-10	1	2.79				2.70		7.52 ✓
	Internal Wall from C7-11-12,12-13-14	1	11.70			1.00			11.70 ✓
	Internal Ceiling from C1-2-3,8-9-10	1	6.50			6.24			40.56 ✓
	Internal Ceiling from C7-8-9-10 to 12-13-14	1	8.70			6.50			56.55 ✓
	Deduction For Window	4	1.50			1.20*			7.20 ✓
	Deduction For Ventilator	6	1.50			0.60			5.40 ✓
	Deduction for RSV	1	3.00			3.00			9.00 ✓
	First Floor								
	Internal Wall from C1-2-3	1	6.50			1.00			6.50 ✓
	Internal Wall from C1-4-8	1	5.24			1.00			5.24 ✓
	Internal Wall from C3-6	1	3.30			1.00			3.30 ✓
	Internal Wall from C7-8-9-10	1	8.70			1.00			8.70 ✓
	Internal Wall from C6-10	1	2.79			1.00			2.79 ✓
	Internal Wall from C7-11-12,12-13-14,9-14	1	10.50			1.00			10.50 ✓
	External Plaster								
	Ground Floor								
	External Wall from C1-2-3	1	6.96			4.83			33.62 ✓
	External Wall from C1-4-8	1	6.70			4.63			31.02 ✓
	External Wall from C3-6	1	3.76			4.83			18.14 ✓
	External Wall from C7-8-9-10	1	9.16			4.83			44.24 ✓
	External Wall from C6-10	1	3.25			2.83			9.18 ✓
	External Wall from C7-11-12,12-13-14	1	12.16			1.23			14.96 ✓
	Deduction For Window	4	1.50			1.20			7.20 ✓
	Deduction For Ventilator	6	1.50			0.60			5.40 ✓
	Deduction for RSV	1	3.00			3.00			9.00 ✓
	First Floor								
	External Wall from C1-2-3	1	6.96			1.23			8.56 ✓
	External Wall from C1-4-8	1	5.70			1.23			7.01 ✓
	External Wall from C3-6	1	3.76			1.23			4.62 ✓
	External Wall from C7-8-9-10	1	9.16			1.23			11.27 ✓
	External Wall from C6-10	1	3.25			1.23			3.99 ✓
	External Wall from C7-11-12,12-13-14,9-14	1	16.58			1.23			20.39 ✓
	Column sides C1,12,13,14	4	1.20			3.62			17.38 ✓
	Column sides C7,8,9,11,12,13,14	7	1.20			3.12			26.21 ✓
	Beam sides C7-12,12-14,9-14	2	11.72			0.50			11.72 ✓
	Roof Slab								
	External Wall from C7-8-9-7-11-12,12-13-14,9-14	1	12.92			0.20			2.58 ✓
	Quantity executed upto RA Bill 12								490.04 ✓
	Total Quantity								490.04 ✓
	Quantity executed upto date								100.00% ✓
	Percentage work done upto date								

Page 6 of 13

Padegaon 10M/LD

Signature
T. S. Khilari





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- **054**

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 **Date** 01.07.2014

Page 7 of 13

Padegaon 10M/LD.

Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ²)
	Rolling shutter window W	1	3.000		3.00	9.00 ✓
	Ventilator V	4	1.500		1.20	7.20 ✓
		5	1.500		0.60	5.40 ✓
	Quantity executed upto RA Bill 12	0.00				21.60 ✓
	Total Quantity	21.60				21.60 ✓
	Percentage work done upto date					
	100.00% ✓					
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals
	Water supply, sanitation, plumbing etc Complete with Fixtures					100.00% ✓
	Quantity executed upto RA Bill 12	0.00				100.00% ✓
	Total Quantity	100.00%				100.00% ✓
	Percentage work done upto date					
	100.00% ✓					
Internal and External Painting						
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ²)
	Ground Floor					
	Internal Wall From C1-2-3	1	6.50		4.70	30.55 ✓
	Internal Wall from C1-4-8	1	6.24		4.50	28.08 ✓
	Internal Wall From C3-6	1	3.30		4.70	15.49 ✓
	Internal Wall From C7-8-9-10	1	8.70		4.70	40.89 ✓
	Internal Wall from C6-10	1	2.79		2.70	7.52 ✓
	Internal Wall from C7-11-12-13-14	1	11.70		1.00	11.70 ✓
	Internal Ceiling From C1-2-3-4-8-10	1	6.50		6.24	40.56 ✓
	Internal Ceiling From C7-8-9-10-12-13-14	1	8.70		6.50	56.55 ✓
	Deduction For Window	-4	1.50		1.20	-7.20 ✓
	Deduction For Ventilator	-6	1.50		0.60	-5.40 ✓
	Deduction for RSV	-1	3.00		3.00	-9.00 ✓
	First Floor					
	Internal Wall From C1-2-3	1	6.50		1.00	6.50 ✓
	Internal Wall from C1-4-8	1	5.24		1.00	5.24 ✓
	Internal Wall From C3-6	1	3.30		1.00	3.30 ✓
	Internal Wall From C7-8-9-10	1	8.70		1.00	8.70 ✓
	Internal Wall from C6-10	1	2.79		1.00	2.79 ✓
	Internal Wall from C7-11-12-13-14	1	10.50		1.00	10.50 ✓
	Extrnal					


 Ramprakash





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 055
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 8 of 13

Padegaon 10MLD.

Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)	Quantity executed upto date		
							Quantity executed upto date	Percentage work done upto date	
Ground Floor									
	External Wall From C1-2-3	1	6.96		4.83	33.62 ✓			
	External Wall from C1-4-8	1	6.70		4.63	31.02 ✓			
	External Wall From C3-6	1	3.76		4.81	18.14 ✓			
	External Wall From C7-8-9-10	1	9.16		4.83	44.24 ✓			
	External Wall from C6-10	1	3.25		2.81	9.18 ✓			
	External Wall from C7-11-12-13-14	1	12.16		1.23	14.96 ✓			
	Deduction For Window	-4	1.50		1.20	-7.20 ✓			
	Deduction for RSV	-6	1.50		0.60	-5.40 ✓			
	First Floor	-1	3.00		3.00	-9.00 ✓			
	External Wall From C1-2-3	1	6.96		1.23	8.56 ✓			
	External Wall from C1-4-8	1	5.70		1.23	7.01 ✓			
	External Wall From C3-6	1	3.76		1.23	4.62 ✓			
	External Wall From C7-8-9-10	1	9.16		1.23	11.27 ✓			
	External Wall from C6-10	1	3.25		1.23	3.99 ✓			
	External Wall from C7-11-12-13-14	1	16.58		1.23	20.39 ✓			
	Column sides C1,12,13,14	4	1.20		3.62	17.38 ✓			
	Column sides C7,8,9,11,12,13,14	7	1.20		3.12	26.21 ✓			
	Beam sides C7-12,12-14,9-14	2	11.72		0.50	11.72 ✓			
	Roof Slab								
	External Wall from C7-8-9-10-11-12-13-14	1	12.92		0.20	2.58 ✓			
Quantity executed upto RA Bill 12							245.02 ✓		
Total Quantity							490.04		
Quantity executed upto RA Bill 13							245.02 ✓		
Total Quantity							490.04		
Percentage work done upto date							50.00% ✓		
2.5	H.T. Substation Civil work @ 1%								
	RCC Super Structure upto Lintel Level								
	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m³)			
	Column Plinth								
	Grid slab	1	15.27	3.51	0.15	8.04 ✓			
	chajja(.450mm)								
	1) Beam	6	2.40	0.23	0.30	0.99 ✓			
	2) chajja	6	2.10	0.60	0.13	0.95 ✓			
	chajja(.450mm)	2	2.80	0.30	0.30	0.50 ✓			
	1) Beam	2	2.80	0.30	0.30	0.50 ✓			
	2) chajja	2	2.50	0.75	0.13	0.47 ✓			
	for Column C1 to C8	8	0.35	0.45	1.94	2.44 ✓			
Quantity executed upto RA Bill 12							13.89 ✓		
Total Quantity							13.89		
Quantity executed upto date							13.89 ✓		
Total Quantity							13.89		
Percentage work done upto date							100.00% ✓		
e	RCC Super Structure from Lintel Level to roof slab Complete								


 Tampramil Adoo





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon. CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 056
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 9 of 13

Padegaon IDMLD.

Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)
	for Column C1 to C8	8	0.35	0.45	1.94	2.44 ✓
	Roof beam C1 to S.2.6.3.7.4 to 8	2	15.92	0.30	0.45	4.30 ✓
	Roof beam C1 to S.2.6.3.7.4 to 8	4	4.92	0.30	0.45	2.66 ✓
	Roof slab	1	16.22	5.22	0.13	11.01 ✓
Quantity executed upto RA Bill 12		0.00	Quantity executed in RA Bill 13			20.40 ✓
Total Quantity		20.40	Quantity executed upto date			20.40 ✓
			Percentage work done upto date			100.00% ✓
f Brick Work Complete						
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)
	Ground Floor					
	Brickwork From C1-2-3-4	1	14.32	0.23	4.97	16.37 ✓
	Brickwork From C5-6-7-8	1	14.32	0.23	4.97	16.37 ✓
	Brickwork From C1-5	1	4.06	0.23	4.97	4.64 ✓
	Brickwork From C4-8	1	4.06	0.23	4.97	4.64 ✓
	Brickwork For cable trench	1	14.21	0.23	1.00	3.27 ✓
	Brickwork For cable trench	1	16.67	0.23	1.00	3.83 ✓
	Deduction For Window	-6	1.80	0.23	1.50	-3.73 ✓
	Deduction For Ventilator	-8	1.80	0.23	0.60	-1.99 ✓
	Deduction For Door	-1	0.90	0.23	2.40	-0.50 ✓
	Deduction for RSV	-2	2.20	0.23	3.00	-3.04 ✓
Quantity executed upto RA Bill 12		0.00	Quantity executed in RA Bill 13			39.88 ✓
Total Quantity		39.88	Quantity executed upto date			39.88 ✓
			Percentage work done upto date			100.00% ✓
g Inside outside Plaster Complete						
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)
	Internal Plaster					
	Internal Wall From C1-2-3-4	1	15.22		4.81	73.21 ✓
	Internal Wall From C5-6-7-8	1	15.22		4.81	73.21 ✓
	Internal Wall From C1-5	1	4.21		4.81	20.25 ✓
	Internal Wall From C4-8	1	4.21		4.81	20.25 ✓
	Internal Ceiling From C1-2-3-4-5-6-7-8	-6	15.22		4.21	-16.20 ✓
	Deduction For Window	-6	1.80		1.50	-8.64 ✓
	Deduction For Ventilator	-8	1.80		0.60	-2.16 ✓
	Deduction For Door	-1	0.90		2.40	-13.20 ✓
	Deduction for RSV	-2	2.20		3.00	-13.20 ✓

Stamp: Khilari Infrastructure Pvt. Ltd. & GECPL
Mumbai
Infrastructure Advisory Services
Stamp: Ramphe Abhi
AMC