



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP-DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. 139
Page No.

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Rising Main

Page 1 of 2

Measurements of 12th Running Account Bill

SCHEDULE B - FOR PART B - B 1 (Percentage Rate Contract)

Rising Main							
3 ItemNo.: 3 Providing and supplying ISI standard D.I. specials and fittings with sealing rubber gasket of S.B.R. complete with Cast Iron follower gland and M.S. nut and bolts coated or otherwise protected from rusting and suitable for D.I. pipes including cost of all labour and material and transportation transportation to stores/ site, loading, unloading including all taxes, etc. complete for all types of specials, tees, bends, etc							
Date of Measurement	Particulars of work	DC No	Dated	Supplied By	No	Quantity (Kg)	Remark
	Double Socket Bend 450 X 45 7307.11.20	11003726	09.03.2017	Electrosteel Casting Ltd	4	424 ✓	
	Double Socket Bend 450 X 22.5 7307.11.20	11003496	20.02.2017	Electrosteel Casting Ltd	5	425 ✓	
	Double Socket Bend 450 X 11.25 7307.11.20	11003496	20.02.2017	Electrosteel Casting Ltd	5	380 ✓	
	Double Socket Bend 450 X 22.5 7307.11.20	11003410	15.02.2017	Electrosteel Casting Ltd	1	85 ✓	
	Double Socket Bend 450 X 11.25 7307.11.20	11003410	15.02.2017	Electrosteel Casting Ltd	1	76 ✓	
	DI Bend 11.25 Socketed 450mm	RTL/222	12.12.2016	Arihant Castings	6	456 ✓	
	DI Bend 22.5 Socketed 450mm	RTL/222	12.12.2016	Arihant Castings	6	510 ✓	
	DI Bend 45 Socketed 450mm	RTL/222	12.12.2016	Arihant Castings	6	636 ✓	
	DI Bend 90 Socketed 450mm	RTL/222	12.12.2016	Arihant Castings	6	900 ✓	
	DISOC FLG TEE 450mmX450mmX100mm	RTL/222	12.12.2016	Arihant Castings	3	264 ✓	
	DI Mechanical Joint Collar 450mm	RTL/222	12.12.2016	Arihant Castings	3	375 ✓	
						Total (Kg)	4531 ✓



Handwritten signature/initials



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshurawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshurawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 143
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Rising Main

Page 2 of 2

Extra Item No.17	Manufacturing, Providing and Supplying spirally welded / ERW / SAW fabricated M.S. Pipes (Commercial Quality) Including procurements of plates, gas cutting to required size, rolling, tack welding, assembling in suitable lengths to form pipes, welding on automatic welding machine and forming 'V' edge on both ends of pipes including all taxes (Central and local).						
Date of Measurement	Particulars of work	DC No	Dated	Supplied By	Make	Quantity	Remark
	MS Pipe 1626mm dia x 12mm thk	656	06/02/2017	Prime Enterprises	JCO	36.39	✓
	MS Pipe 1626mm dia x 12mm thk	657	06/02/2017	Prime Enterprises	JCO	36.23	✓
	MS Pipe 1626mm dia x 12mm thk	658	09/02/2017	Prime Enterprises	JCO	36.19	✓
	MS Pipe 1626mm dia x 12mm thk	659	09/02/2017	Prime Enterprises	JCO	36.27	✓
	MS Pipe 1626mm dia x 12mm thk	660	09/02/2017	Prime Enterprises	JCO	34.95	✓
	MS Pipe 1626mm dia x 12mm thk	661	10/02/2017	Prime Enterprises	JCO	36.29	✓
	MS Pipe 1626mm dia x 12mm thk	662	10/02/2017	Prime Enterprises	JCO	36.30	✓
	MS Pipe 1626mm dia x 12mm thk	663	11/02/2017	Prime Enterprises	JCO	36.42	✓
	MS Pipe 1626mm dia x 12mm thk	664	12/02/2017	Prime Enterprises	JCO	36.48	✓
	MS Pipe 1626mm dia x 12mm thk	665	12/02/2017	Prime Enterprises	JCO	36.35	✓
	MS Pipe 1626mm dia x 12mm thk	666	14/02/2017	Prime Enterprises	JCO	36.31	✓
	MS Pipe 1626mm dia x 12mm thk	667	14/02/2017	Prime Enterprises	JCO	34.89	✓
	MS Pipe 1626mm dia x 12mm thk	668	14/02/2017	Prime Enterprises	JCO	36.35	✓
	MS Pipe 1626mm dia x 12mm thk	669	14/02/2017	Prime Enterprises	JCO	36.27	✓
	MS Pipe 1626mm dia x 12mm thk	670	14/02/2017	Prime Enterprises	JCO	36.32	✓
	MS Pipe 1626mm dia x 12mm thk	671	14/02/2017	Prime Enterprises	JCO	36.31	✓
	MS Pipe 1626mm dia x 12mm thk	672	19/02/2017	Prime Enterprises	JCO	36.40	✓
	MS Pipe 1626mm dia x 12mm thk	673	19/02/2017	Prime Enterprises	JCO	36.40	✓
	Quantity executed upto RA Bill 11	1000.06	Quantity executed in RA Bill 12			651.09	



Handwritten signature: Jachan



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- 141

Contract No. & Date - /AMC/WARD(R&C)/UIDSSMT/2014/184 Dt. 01.07.2014

Page 1 of 2

PART B - ABSTRACT OF COST													
Name of Work :- Development of Underground Sewerage Collection system for Zone I to VI & Zone Salim Ali, Construction of sewage Treatment Plants, Construction of sewage													
Date of Commencement - 01-07-2014													
Supulated Date of Completion - 01-07-2017													
A & F Sanction No. & Date :-													
Technical Sanction No. & Date :-													
Serial No. of this Bill -12 R.A. Bill Dt:-15.03.2017													
Name of Contractor - M/s. Khillar Infrastructure Pvt Ltd.													
Contract No. & Date - /AMC/WARD(R&C)/UIDSSMT/2014/184 Dt. 01.07.2014													
Rising Main													
Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Unit	Full Rate	Part rate	Rate	Upto date Amount	Amount Upto last bill	Since Previous
1	2	3	4	4	BOQ Items	6	7	8	9	9	10	11	12
				2	Item No. : 2 Providing D.I.K-9 grade pipes with internal cement mortar lining including all taxes, insurance, railway freight, unloading from railway wagon, loading into truck, transport to departmental store/ site, unloading, stacking.								
1775.00	1560.00	1560.00	0.00	2.1	450mm dia., Ductile Iron K-9		RMT	6539.52			10201651	10201651	0
				3	Item No.: 3 Providing and supplying ISI standard D.I. specials and fittings with sealing rubber gasket of S.B.R. complete with Cast Iron follower gland and M.S. nut and bolts coated or otherwise protected from rusting and suitable for D.I. pipes including cost of all labour and material and transportation transportation to stores/ site, loading, unloading including all taxes, etc. complete for all types of specials.								
1250.00				3.1	a) 80 to 300 mm dia			107.00			0	0	0
7900.00	4531.00	0.00	4531.00	3.2	b) 350 mm and above			130.00			589030	0	589030
				Total for BOQ							10790681	10201651	589038
				After Above 21.69%							2340499	2212738	127761
				Total Amount for BOQ (A)							13131180	12414389	716791





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.




Book No. :-
Page No. :- **142**


Name	
Author	
Date	
Remarks	

Page 2 of 2

Rising Main Abstract RA 12

Quantity as per BOQ	Upto date quantity	Quantity Upto last bill	Quantity Since Previous	Item No.	Description of Item	MB page No.	Rate		Payment on the basis of actual measurements (
							Full Rate	Part rate	Upto date Amount	Amount Upto last bill
1900.00	1651.14	1000.06	651.09	17	Extra Items Manufacturing , Providing and Supplying spirally welded / ERW / SAW fabricated M.S. Pipes (Commercial Quality) including procurements of plates , gas cutting to required size, rolling , tack welding, assembling in suitable lengths to form pipes, welding on automatic welding machine and forming V edge on both ends of pipes including all taxes		24436	40347281.48	24437368	15909913
				24	Providing and Applying mechanical arrangement 1:3 proportion cement sand gunite, 40 to 50 mm thick to M.S. pipe surface under 2.1 kg per sqcm to 2.8 kg per sqcm pressure including removing the loose materials as directed by Engineer-in-charge					
9705.35	5225.25	5225.25	0.00		1626 mm dia. 12mm thick spiral welded MS Pipes		419	2189381	2189380.8	4
					Total for Extra Item (B)			42536662	26626749	15909913
					Total Amount (A+B)			55667842	39041139	16626704

 Jr. Engineer AMC
 Dy. Engineer AMC
 Executive Engineer AMC





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP-DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

143

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

MB RA13 161MLD

Measurements of Thirteen Running Account Bill PART-A for STP (Turnkey Work)

STP at Nakshtrawadi 161.00 MLD.

PRELIMINARY WORK PAYMENT SCHEDULE (AS per billing Breakup) @ 9.0 %

Submittal Description

Approval Letter No.

Item No. 4 Approval of RCC, Mechanical & Electrical design Of 161 MLD STP Nakshartawadi

Item No.	Description	Approval Letter No.	Quantity executed in RA Bill 12	Quantity executed in RA Bill 13	Percentage work done upto date
1	Approval of PLC panel drawing and quality assurance plan of for 161 MLD and 35 MLD Sewerage treatment plant and Screen	FIASIA/bad/413/2016 on Dated 01-Aug-2016	60.00%	20.00%	80.00%
2	Approval of quality assurance plan and data sheet for Gates and Screen	FIASIA/bad/389/2016 on Dated 29-Jun-2016	100.00%	80.00%	80.00%
3	Approval of datasheet of Instrumentation at 161 MLD STP and 35 MLD STP	FIASIA/bad/295/2016 on Dated 12-Mar-2016			
4	Approval of Quality assurance plan of Decanter, Air Blower and Turbo blower.	FIASIA/bad/283/2016 on Dated 15-Feb-2016			
5	Approval of data sheet, GAD & QAP of Twin lobe air blower of sludge sump for 161 and 35 MLD and C-Tech air Blower for 10 MLD at Padegaon.	FIASIA/bad/606/2017 on Dated 03-Mar-2017			
6	Approval of QAP, Data sheet and GAD of Poly Electrolyte Dosing Pumps for 161 MLD STP and 10 MLD STP	FIASIA/bad/618/2017 on Dated 11-Mar-2017			

Total Quantity	Quantity executed in RA Bill 12	Quantity executed in RA Bill 13	Percentage work done upto date
100.00%	60.00%	20.00%	80.00%

CONSTRUCTION WORK PAYMENT SCHEDULE

Civil Work

Water Retaining Structure

Item 1.1 Inlet chamber, fine Screen Chamber @ 0.5%

Slabs / Walkway and Railing Complete

Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)
	Quantity executed upto RA Bill 12	0.00				19.74
	Total Quantity	19.74				19.74
	Quantity executed upto date					19.74
	Percentage work done upto date					100.00%

Note :- 100% Quantity Executed upto RA 11th so hold amount to be release in this RA

Internal and External Painting

Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ²)
	Fine screen chamber internal painting					
	581 WALL	2	9.3	0	1.92	35.71
	582 WALL	8	9.3	0	1.92	142.85
	161 WALL	1	27.95	0	3.50	97.83
	Total					176.39



Tampure Anil
Above



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 144
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSM1/2014/184-Date 01.07.2014

MISCELLANEOUS									
Sl. No.	Description	1	2	3	4	5	6	7	8
Sl. No.	Description	1	2	3	4	5	6	7	8
1	W1 Wall	1	8.75	0	1.75	15.31			
2	W2 Wall	2	5.48	0	1.92	21.04			
3	Columns No. C183, C184, C185, C186, C187, C188	6	1.4	0	3.05	25.62			
4	Beam B2 between Columns C84 to C117 & C85 to C118	2	8.75	0	0.45	7.88			
5	Beam B3 between Columns C74 to B2 Wall B & C80 to B42	2	9.6	0	0.45	8.64			
6	Flow screen Chamber External painting	2	0	0	0.00	0.00			
7	W3 Wall	2	9.3	0	2.13	39.62			
8	W4 Wall	2	6.67	0	1.90	25.33			
9	W5 Wall	1	27.95	0	2.15	60.09			
10	W6 Wall	1	8.75	0	1.22	10.68			
Quantity executed upto RA Bill 12		0.00				196.24			
Total Quantity		490.60				196.24			
Quantity executed upto date						196.24			
Percentage work done upto date						40.00%			
Item 1.12 Degritting Units @ 0.5% Slabs / Walkway and Railing Complete Note :- 100% Quantity Executed in RA 10th so hold amount to be release in this RA									
Internal and External Painting									
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ²)			
	Internal Painting								
	W5 Wall Inner face	4	12.00	0	0.71	34.10			
	W5 Wall Outer face	4	12.00	0	1.45	69.51			
	W3B Wall	4	12.00	0	1.83	87.80			
	W2A Wall	4	12.01	0	1.22	58.60			
	W4 Wall	4	13.52	0	1.32	71.37			
	W4 Wall	4	12.02	0	1.32	63.45			
	B4 Beam	4	12.02	0	0.30	14.65			
	Walkway Bottom	4	12	0	1.20	57.60			
	Walkway Bottom	2	3.6	0	1.20	8.64			
	Bottom Slab	4	12	0	3.10	148.80			
	External painting								
	Columns 1 to 183	183	1.40	0	4.5	1152.90			
	W3 Wall	1	78.80	0	1.6	127.68			
	W4 Wall	2	13.00	0	1.6	41.60			
	W4 Wall Short Wall	4	5.70	0	1.6	36.48			
	W3B Wall	2	10.50	0	2	42.00			
	W3 Wall	2	25.75	0	2	133.21			
	W6A Wall	2	22.35	0	2.98	92.61			
	W9 Wall	2	17.15	0	2.7	551.04			
	B10 Beam	16	24.6	0	1.4	576.00			
	Slab Bottom	4	12	0	12	84.00			
	Slab bottom for Inlet Chamber	1	9.6	0	8.75	1066.51			
Quantity executed upto RA Bill 12		0.00							

M/s Khilari Infrastructure Pvt. Ltd.
 STAM 9044 Area



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi -(Kanchanwadi). Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

145

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 **Date** 01.07.2014

Total Quantity		Quantity executed upto date		Percentage work done upto date		Totals (m2)
3555.03		1066.51		30.00%		
Item 1.3 SBR Basin @ 14.5%						
f Slabs / Walkway and Railling Complete						
g Notes :- 100% Quantity Executed upto NA 12th so hold amount to be release in this RA						
Internal and External Painting						
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m2)
	Internal Painting For C-Tech-4,8					
	C-tech inner face short wall W6	2	35.37	0	5.78	409.73
	C-tech inner face long wall W6	2	58.78	0	5.85	687.88
	C-tech inner face Long wall W7	2	58.78	0	5.85	687.88
	C-tech inner face short wall W1	2	28.50	0	5.85	345.37
	C-tech inner face short walls W1A	2	5.83	0	2.15	25.08
	Decanitor support columns Bottom	8	0.84	0	1.22	6.25
	Decanitor support columns Top	8	0.79	0	1.22	7.73
	DI pipes	4	1.80	0	6.00	64.05
	Columns	4	1.34	0	5.85	31.41
	Columns ceiling	2	4.57	0	1.83	16.73
	Brackets	72	0.88	0	0.61	42.83
	C-tech inner face short wall W1	2	28.50	0	5.85	345.37
	C-tech inner face short walls W1A	2	5.83	0	2.15	25.08
	C-tech inner face short walls W4	2	35.40	0	4.20	297.36
	Blip 84 bottom	2	35.40	1.1	0.00	0.00
	C-tech inner face short walls W12	2	35.40	0	2.85	187.62
	W2 wall	6	15.00	0	5.05	454.50
	W3 wall	4	15.00	0	2.15	129.00
	W7 wall selector zone portion	2	7.50	0	5.50	82.50
	W8 wall selector zone portion	2	7.50	0	5.50	82.50
	Internal Painting For C-Tech-1,5					
	C-tech inner face short wall W6	2	35.37	0	5.78	409.73
	C-tech inner face Long wall W7	2	58.78	0	5.85	687.88
	C-tech inner face Long wall W7	2	58.78	0	5.85	687.88
	C-tech inner face short wall W1	2	28.50	0	5.85	345.37
	C-tech inner face short walls W1A	2	5.83	0	2.15	25.08
	Decanitor support columns Bottom	8	0.84	0	1.22	6.25
	Decanitor support columns Top	8	0.79	0	1.22	7.73
	DI pipes	4	1.80	0	6.00	64.05
	Columns	4	1.34	0	5.85	31.41
	Columns ceiling	2	4.57	0	1.83	16.73
	Brackets	72	0.88	0	0.61	42.83
	Selector Zone					
	C-tech inner face short wall W1	2	28.50	0	5.85	345.37
	C-tech inner face short walls W1A	2	5.83	0	2.15	25.08
	C-tech inner face short walls W4	2	35.40	0	7.30	516.84
	W2 wall	6	15.00	0	5.05	454.50
	W3 wall	4	15.00	0	2.15	129.00
	W7 wall selector zone portion	2	7.50	0	5.50	82.50

(Signature)
Tampure (Am)





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegnon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 143
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSM172014/184 Date 01.07.2014

No	Particulars of work	No.	L (m)	B (m)	H (m)	Quantity executed upto date	Quantity executed in RA Bill 13	Percentage work done upto date
1	W10 wall selector zone portion	1	7.50	0	8.50	82.50		
2	Internal Painting for C-Block-3.3.3.7	4	35.37	0	5.78	819.45		
3	C-Block sewer line short wall W10	4	84.78	0	8.85	1375.75		
4	C-Block sewer line long wall W7	4	84.78	0	8.85	1375.75		
5	C-Block sewer line short wall W1	4	28.50	0	5.85	690.75		
6	C-Block sewer line short wall W1A	4	5.83	0	2.15	50.16		
7	Decantor support column bottom	16	0.84	0	1.22	12.49		
8	Decantor support column top	16	0.78	0	1.22	15.47		
9	DI pipes	8	1.80	0	8.80	128.14		
10	Columns	8	1.34	0	5.85	62.82		
11	Columns setting	4	4.87	0	1.83	33.48		
12	Brickwork	14	0.88	0	0.81	85.56		
13	Selector Zone	4	28.50	0	5.85	690.75		
14	C-Block sewer line short wall W1	4	5.83	0	2.15	50.16		
15	C-Block sewer line short wall W1A	4	35.40	0	7.30	1033.68		
16	C-Block sewer line short wall W4	4	15.00	0	5.05	909.00		
17	W2 wall	8	15.00	0	2.15	258.00		
18	W7 wall selector zone portion	4	7.50	0	5.50	165.00		
19	W8 wall selector zone portion	4	7.50	0	5.50	165.00		
20	W11 wall selector zone portion both side	4	35.40	0	2.10	297.36		
21	External painting							
22	W11 Basin W8 outer	1	431.60	0	6.23	2688.97		
23	W11 Basin W8 inner	1	147.30	0	1.70	250.41		
24	Decantor cover wall front	16	1.50	0	1.20	28.80		
25	Outer bracket side	78	1.83	0	0.38	54.36		
26	Outer bracket front	78	0.38	0	0.38	11.26		
27	Outer bracket trapezoidal portion	154	0.72	0	0.70	78.24		
28	Decantor cover wall side	32	3.35	0	1.50	160.80		
Quantity executed upto RA Bill 12							0.00	
Total Quantity							19381.13	
Quantity executed in RA Bill 13							5814.34	
Percentage work done upto date							30.00%	

Item 1.4 Chlorine Contact Tank @ 1%						Totals (m ²)	
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)		
	Internal Painting						
	W1 Wall	1	125.90	0	4.70	638.73	
	W2 Wall	2	20.00	0	3.43	137.35	
	W3 Wall	10	33.40	0	4.40	1469.60	
	W4 Wall	4	5.28	0	4.70	98.89	
	W5 Wall	2	1.20	0	1.70	4.08	
	W6 Wall	2	4.40	0	3.00	26.40	
	W7 Wall	3	4.40	0	3.20	42.24	
	W8 Wall	4	4.00	0	3.20	51.20	

Stamp: Khilari Infrastructure Pvt. Ltd. & GECPL
 Signature: [Signature]
 Stamp: Aurangabad Municipal Corporation



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- 147

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

5

Quantity executed upto RA Bill 12		Quantity executed in RA Bill 13		Quantity executed upto date		Percentage work done upto date	
Total Quantity	0.00	2468.50	1234.25	1234.25	50.00%		
Item 1.6 Sewerage Network in STP Premises							
a Sewerage Network in STP Premises complete							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (Rmt)	
	Excavation, Supply, Laying & Jointing of RCC pipes of 1800mm Dia, Transportation of earth, Refilling etc Complete	14	25			35.00	
	Excavation, Supply, Laying & Jointing of RCC pipes of 150mm Dia, Transportation of earth, Refilling etc Complete (Admin to Chamber)	10	6			60.00	
Quantity executed upto RA Bill 12		Quantity executed in RA Bill 12		Quantity executed upto date		Percentage work done upto date	
Total Quantity	0.00	95.00	95.00	95.00	100.00%		

Note :- 100% Quantity Executed in this RA Bill upto Last bill release quantity 50%


 Ramphur Amji





Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 143
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Sr. No.	Unit	Size			Volume	Allowed Vol. Loss in 24 hrs cum	Water Level Readings							Allowed Vol. Loss in 7 Days cum	Total Loss in Height m	Volume after 7 days cum	Volume Loss on 7th Day cum	Remark
		Length m	Breadth m	Height m			05/01/2017	06/01/2017	07/01/2017	08/01/2017	09/01/2017	10/01/2017	11/01/2017					
1	SBR4	67.50	35.00	5.00	11812.50	5.91	5.00	5.00	4.99	4.99	4.99	4.99	4.99	4.99	0.01	11786.51	25.99	Loss observed within permissible limit Tank structure is hydraulically OK
2	SBR8	67.50	35.00	5.00	11812.50	5.91	5.00	4.99	4.99	4.99	4.99	4.99	4.99	4.99	0.01	11781.79	30.71	Loss observed within permissible limit Tank structure is hydraulically OK
3	Grit chamber no.1	12.00	12.00	0.90	129.60	0.06	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.00	129.46	0.14	Loss observed within permissible limit Tank structure is hydraulically OK
4	Grit chamber no.2	12.00	12.00	0.90	129.60	0.06	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.00	129.46	0.14	Loss observed within permissible limit Tank structure is hydraulically OK

Signature: *[Signature]*
T. M. Patil

Stamp: *[Circular Stamp: Khilari Infrastructure Pvt. Ltd. & GECPL]*

Stamp: *[Circular Stamp: Khilari Infrastructure Pvt. Ltd. & GECPL]*



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

149

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

7

Sr. No.	Unit	Size		Volume	Allowed Vol.	Allowed Vol. Lost in 24 hrs	Water Level Readings												Total Loss in Height	Volume after 7 days	Loss observed within permissible limit	Tank structure is hydraulically OK	Remark			
		Length	Breadth				Height	20/01/2017	21/01/2017	22/01/2017	23/01/2017	24/01/2017	25/01/2017	26/01/2017	27/01/2017	28/01/2017	29/01/2017	30/01/2017								
5	Grit chamber no.3	12.00	12.00	0.90	0.06	0.45	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.14								
6	Grit chamber no.4	12.00	12.00	0.90	0.06	0.45	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.90	0.14								
Quantity executed upto RA Bill 12		50.00%		Quantity executed in RA Bill 13		40.00%																				
Total Quantity		100.00%		Quantity executed upto date		90.00%																				
Percentage work done upto date		90.00%		Percentage work done upto date		90.00%																				
II. CONSTRUCTION WORK PAYMENT SCHEDULE																										
A. Civil Work																										
2. Buildings Structure Work																										
2.1 Administration Building @ 3%																										
a. Doors, Windows, Ventilator and Flooring Complete																										
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Quantity executed upto date														Totals (m ²)						
12		0.00				Quantity executed in RA Bill 13														487.00						
Total Quantity		487.00	Quantity executed upto date		Percentage work done upto date														487.00		100.00%					
Note :- 100% Quantity Executed upto RA 12th so hold quantity to be release in this RA																										
2.2 Chlorination Building @ 1.5%																										
b. Doors, Windows, Ventilator and Flooring Complete																										
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Quantity executed upto date														Totals (m ²)						
12		0.00				Quantity executed in RA Bill 13														173.20						
Total Quantity		173.20	Quantity executed upto date		Percentage work done upto date														173.20		100.00%					
Note :- 100% Quantity Executed upto RA 12th so hold quantity to be release in this RA																										
J. Internal and External Painting																										
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Quantity executed upto date														Totals (m ²)						
12						Quantity executed in RA Bill 13																				
Total Quantity			Quantity executed upto date		Percentage work done upto date																					


 Tampure Anil
 Appr





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :- 157

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSM17/2014/184 **Date** 01.07.2014

		Details					Last
2.4	Block wall between C1 to C2, C1 to C2, C2 to C3, C3 to C4	1	37.10	0	4.90	181.98	
	Block wall between C4 TO C13, C4	2	13.27	0	1.00	26.54	
	External Painting					0.00	
	W1 Wall	1	135.80	0	0.50	67.95	
	Block wall between C1 to C2, C1 to C3, C4	1	37.10	0	8.83	216.39	
	Block wall between C4 TO C13, C4	2	13.27	0	1.00	26.54	
	Columns C7 TO 15	8	1.20	0	4.33	41.52	
	Ceiling	1	15.85	9.66	0.00	0.00	
	Deduction for window					0.00	
	D	-2	2.40	2	0.00	0.00	
	W	-3	1.80	1.5	0.00	-9.60	
	V	-3	1.80	0.6	0.00	-8.10	
Quantity executed upto RA Bill 12	0.00				-3.24		
Total Quantity	539.88	Quantity executed in RA Bill 13	134.97		134.97		
2.5		Centrifuge feed pump house and Centrifuge Building @ 1.5%					
		Doors, Windows, Ventilator and Flooring Complete					
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (Nos)	
	Quantity executed upto RA Bill 12	70.0%				30.0%	
Total Quantity		100.0%				100.0%	
Note :- 100% Quantity Executed upto RA 12th so hold quantity to be release in this RA							
2.6	Blower and MCC House @ 3.5% & H.T. Substation Civil work @ 1% (Total 4.5%)						
	Inside outside Plaster Complete						
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ³)	
	Quantity executed upto RA Bill 12	698.42				1164.02	
Total Quantity		1862.43				1862.43	
Note :- 100% Quantity Executed upto RA 12th so hold quantity to be release in this RA							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ²)	
	Quantity executed upto RA Bill 12	0.00				420.23	
Total Quantity		420.23				420.23	

Stamp of ARI



AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone 1 to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- 151

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL. (Joint Veneture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

M9 RA13 161MLD

		Percentage work done upto date			100.0%		
		Note :- 100% Quantity Executed upto RA 12th so hold quantity to be release in this RA					
Internal and External Painting							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (m ²)	
	Internal Painting						
	Painting For Backwork wall from C1 to C2	4	32.05	0	5.45		698.71 ✓
	Ceiling betn C1 to C2, C23	1	31.82	0	7.28		231.66 ✓
	Ceiling betn C2 to C21, C24	1	31.82	0	4.93		156.72 ✓
	Internal beams	1	167.25	0	1.20		200.71 ✓
	Painting For Backwork wall from C1 to C3	2	12.33	0	5.45		134.40 ✓
	Deduction						
	RST	4	3.00	0	3.00		36.00 ✓
	D1	3	1.00	0	2.40		7.20 ✓
	W	13	1.80	0	1.50		35.10 ✓
	V	16	1.80	0	0.60		17.28 ✓
	V1	2	3.00	0	0.60		3.60 ✓
	External Painting						
	Painting For Backwork wall from C1 to C2	2	32.05	0	6.48		415.38 ✓
	Painting For Backwork wall from C1 to C3	2	12.56	0	6.55		164.54 ✓
	Transformer (m. Columns)	6	1.20	0	2.00		14.40 ✓
	RST	4	3.00	0	3.00		36.00 ✓
	D1	3	1.00	0	2.40		7.20 ✓
	W	13	1.80	0	1.50		35.10 ✓
	V	16	1.80	0	0.60		17.28 ✓
	V1	2	3.00	0	0.60		3.60 ✓
	Quantity executed upto RA Bill 12						
	Quantity executed upto RA Bill 13	0.00					553.72 ✓
	Total Quantity	2214.88					553.72 ✓
	Percentage work done upto date						25.00% ✓
2.6 Reads @ 1%							
Hard Murrum of 50mm thk, 80mm thk, 150mm thk, Hard Murrum of 50mm thk, 40mm thk, 100mm thk, Soft murrum 25mm thk, BEM 75mm thk, SDBC 25mm thk, Road side Drain and Kerb stone fixing							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Status Of Work	
	50mm Thk HM	1	923.000				Completed
	150mm Thk 80mm Metal	1	923.000				Completed
	50mm Thk HM	1	923.000				Completed
	150mm Thk 40mm Metal	1	923.000				Completed
	25mm Thk SM	1	923.000				Completed
	75mm Thk BEM	1	923.000				Completed
	125mm Thk SDBC	1	863.000				Completed
	Road Side Drain	1	923.000				Completed
	Kerb Stone Faung	1	923.000				Completed
	BM	1	923.000				Completed
	AC	1	923.000				Completed


 T. M. Patil
 Above





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Book No. :- 152
Page No. :-





Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 **Date** 01.07.2014

10

Quantity executed upto RA Bill 12		20.00%		Quantity executed in RA Bill 13		30.00%	
Total Items		100.00%		Quantity executed upto date		50.00%	
				Percentage work done upto date		50.00%	
2.7 Landscaping/Plantation site cleaning @ 1%							
Land Scaping							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals	
	Land Scaping					60% Completed	
Quantity executed upto RA Bill 12		30.00%		Quantity executed in RA Bill 13		60.00%	
Total Quantity		100.00%		Quantity executed upto date		90.00%	
				Percentage work done upto date		90.00%	
2.8 Mechanical Work @ 36%							
2.8.1 Debris Mechanisms @1.5%							
2.8.2 Debris Mechanisms @76%							
2.8.3 On Erection/Installation Complete @ 16%							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (Nos)	
	Erection/ Installation of Debris Mechanisms					4	
Quantity executed upto RA Bill 12		0.00		Quantity executed in RA Bill 13		4.00	
Total Quantity		4.00		Quantity executed upto date		4.00	
				Percentage work done upto date		100.00%	
4 Air Blowers for SBR Basin (Turbo)							
4.3 On Erection / Installation Complete @ 15%							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals (Nos)	
	Erection/ Installation of Air Blowers for SBR Basin (Turbo)	10				2.00	
Quantity executed upto RA Bill 12		8.00		Quantity executed in RA Bill 13		2.00	
Total Quantity		10.00		Quantity executed upto date		10.00	
				Percentage work done upto date		100.00%	
7 Chlorination system (Chlorinators)							
7.2 On Erection / Installation Complete @ 15%							
Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Totals	



 Engineer





AURANGABAD MUNICIPAL CORPORATION.

(From No.52)

Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

153

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

11

Date of Measurement	Particulars of work	No.	L (m)	B (m)	H (m)	Quantity executed upto date	Percentage work done upto date	Remarks
	Erection / Installation of Chlorination system (Chlorinators)					Quantity executed in RA Bill 13	100% Completed	
	Quantity executed upto RA Bill 12	0.00%				50.00%		
	Total Quantity	100.00%				50.00%		
8	Centrifuge Seed Pumps & Centrifuges, Sludge Thickener @ 2%					Quantity executed upto date	50.00%	
c	Sludge Thickener @ 1%					Quantity executed upto date	50.00%	
8.2	On Erection / Installation Complete @ 15%					Percentage work done upto date	50.00%	
	Totals							
	Erection / Installation of Sludge Thickener					Quantity executed in RA Bill 13	100% Completed	
	Quantity executed upto RA Bill 12	0.00%				83.33%		
	Total Quantity	100.00%				83.33%		
	Percentage work done upto date					83.33%		
9	Interconnecting Air Piping					Quantity executed in RA Bill 13	100% Completed	
9.2	On Erection / Installation Complete @ 15%					Quantity executed upto date	83.33%	
	Quantity executed upto RA Bill 12	1931.50				1071.916		
	Total Quantity	3218.00				1071.92		
	Percentage work done upto date					3003.42		
	Percentage work done upto date					93.33%		
	Totals (RMT)							
	Erection / Installation of Interconnecting Air Piping					Quantity executed in RA Bill 13	100% Completed	
	Quantity executed upto RA Bill 12	1931.50				1071.92		
	Total Quantity	3218.00				3003.42		
	Percentage work done upto date					93.33%		
	Percentage work done upto date					93.33%		
c	Electrical Work @ 10%					Quantity executed in RA Bill 13	100% Completed	
b	D.G. Set @ 0.9%					Quantity executed upto date	13.33%	
b.2	On Erection / Installation Complete @ 15%					Quantity executed upto date	93.33%	
	Quantity executed upto RA Bill 12	80.00%				13.33%		
	Total Quantity	100.00%				93.33%		
	Percentage work done upto date					93.33%		
	Percentage work done upto date					93.33%		
6	On Supply of D.G. set (1250 KVA DG Set = 625 KVAX 2 Nos) Engine Model DV12TAG2 St.No.-DV2.830 1/1520037 and 1620009					Quantity executed in RA Bill 13	100% Completed	
5.2	On Erection / Installation Complete @ 15%					Quantity executed upto date	200.00%	Inspection SGS(Third Party) Report Attached
	Quantity executed upto RA Bill 12	80.00%				13.33%		
	Total Quantity	100.00%				93.33%		
	Percentage work done upto date					93.33%		
	Percentage work done upto date					93.33%		
6	Lightening Distribution boards / Misc. panels / Area Lightening / Building Illumination @ 2%					Quantity executed in RA Bill 13	100% Completed	
5.2	On Erection / Installation Complete @ 15%					Quantity executed upto date	100% Completed	
	Quantity executed upto RA Bill 12	100.00%				100% Completed		
	Total Quantity	100.00%				100% Completed		
	Percentage work done upto date					100% Completed		
	Percentage work done upto date					100% Completed		

Note :- 100% Quantity Executed upto RA 12th so hold quantity to be release in this RA

[Handwritten Signature]

