

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Saim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 001
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

From BMB - 4597

Page 1 of 1

199

9th R A BILL MEASURMENTS

Measurements of Concrete Work at Kokanwadi

| Sr. No. | Chainage | | Length of Concrete | Width Of Concrete | Depth of Concrete | Depth of Soling |
|---------|----------|------------|--------------------|-------------------|-------------------|-----------------|
| 1 | MH 1 | To MH 2 | 6.600 | 0.90 | 0.10 | 0.15 |
| 2 | MH 2 | To MH 3 | 4.500 | 0.80 | 0.10 | 0.15 |
| 3 | MH 3 | To MH 4 | 13.150 | 0.85 | 0.10 | 0.15 |
| 4 | MH 4 | To MH 5 | 12.000 | 0.85 | 0.10 | 0.15 |
| 5 | MH 5 | To MH 6 | 9.800 | 0.90 | 0.10 | 0.15 |
| 6 | MH 6 | To MH 7 | 7.600 | 1.53 | 0.10 | 0.15 |
| 7 | MH 7 | To MH 8 | 13.900 | 1.30 | 0.10 | 0.15 |
| 8 | MH 8 | To MH 9 | 8.200 | 1.80 | 0.10 | 0.15 |
| 9 | MH 9 | To MH 10 | 10.350 | 1.55 | 0.10 | 0.15 |
| 10 | MH 10 | To MH 11 | 2.500 | 1.30 | 0.10 | 0.15 |
| 11 | MH 11 | To MH 12 | 8.750 | 1.10 | 0.10 | 0.15 |
| 12 | MH 12 | To MH 13 | 10.200 | 1.40 | 0.10 | 0.15 |
| 13 | MH 13 | To MH 14 | 9.600 | 1.40 | 0.10 | 0.15 |
| 14 | MH 14 | To MH 15 | 12.850 | 0.65 | 0.10 | 0.15 |
| 15 | MH 15 | To MH 16 | 1.300 | 0.65 | 0.10 | 0.15 |
| 16 | MH 16 | To MH 17 | 5.850 | 0.70 | 0.10 | 0.15 |
| 17 | MH 17 | To MH 18 | 1.100 | 1.20 | 0.10 | 0.15 |
| 18 | MH 18 | To MH 19 | 2.700 | 0.60 | 0.10 | 0.15 |
| 19 | MH 19 | To MH 20 | 6.000 | 0.70 | 0.10 | 0.15 |
| 20 | MH 20 | To MH 21 | 4.900 | 0.75 | 0.10 | 0.15 |
| 21 | MH 21 | To MH 22 | 4.550 | 0.75 | 0.10 | 0.15 |
| 22 | MH 22 | To MH 23 | 6.600 | 0.70 | 0.10 | 0.15 |
| 23 | MH 23 | To MH 24 | 8.600 | 0.90 | 0.10 | 0.15 |
| 24 | MH 24 | To MH 25 | 8.800 | 0.80 | 0.10 | 0.15 |
| 25 | MH 25 | To MH 26 | 5.400 | 1.00 | 0.10 | 0.15 |
| 26 | MH 26 | To MH 27 | 10.500 | 0.60 | 0.10 | 0.15 |
| 27 | MH 27 | To MH 28 | 10.200 | 0.80 | 0.10 | 0.15 |
| 28 | MH 28 | To MH 29 | 5.700 | 0.90 | 0.10 | 0.15 |
| 29 | MH 29 | To MH 30 | 12.400 | 0.80 | 0.10 | 0.15 |
| 30 | MH 23 | To MH 23.1 | 5.500 | 0.70 | 0.10 | 0.15 |
| 31 | MH 23.1 | To MH 23.2 | 6.700 | 0.65 | 0.10 | 0.15 |
| 32 | MH 23.2 | To MH 23.3 | 3.000 | 0.700 | 0.10 | 0.15 |
| 33 | MH 23.3 | To MH 23.4 | 4.800 | 0.70 | 0.10 | 0.15 |
| 34 | MH 23.4 | To MH 23.5 | 3.200 | 0.75 | 0.10 | 0.15 |
| | | | 247.800 | 0.93 | 0.10 | 0.15 |



J

Name of work:- Development of Underground Sewerage Collection system for Zone I and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commissioning of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

002

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 1 of 1

9th R A BILL MEASUREMENTS

Concrete Work At Chelipura & Kokanwadi

| Sr. No. | Descriptions of Items | Nos | L | B | D | Unit | Qty | Total Qty | | |
|------------------------------|---|--|-------|------|-------|-------|------|-----------|--|--|
| 1 | Item No.: 6 Providing and laying in situ Cement Concrete of trap/granite / quartzite / gneiss metal for RCC work in foundation like raft, grillage, strip foundation and footing of RCC columns and steel stanchions including normal dewatering, form work, bally, steel props, compaction, finishing and curing, etc. complete. (By weigh batching and mix design for M-250 and M-300 only. Use of L&T,A.C.C., Ambuja, Birla Gold, Manikgad, Rajashree, etc. cement is permitted.)(Excluding M.S. or Tor reinforcement) | | | | | | | | | |
| | | Chelipura Hanuman Galli | | | | | | | | |
| | | 1 | 49.25 | 0.79 | 0.10 | Cum | 3.88 | | | |
| | | 1 | 3.00 | 0.40 | 0.15 | Cum | 0.18 | | | |
| | | 2 | 4.00 | 0.40 | 0.15 | Cum | 0.48 | | | |
| | | | | | | Cum | 4.54 | | | |
| | | Chelipura Sabji Mandi (Fish Market) | | | | | | | | |
| | | 1 | 90.00 | 0.66 | 0.12 | Cum | 7.16 | | | |
| | | Chelipura Galli No.01 | | | | | | | | |
| | | 1 | 25.80 | 0.98 | 0.12 | Cum | 3.02 | | | |
| Chelipura Galli No.02 | | | | | | | | | | |
| 1 | 28.70 | 0.71 | 0.12 | Cum | 2.43 | | | | | |
| Kokanwadi | | | | | | | | | | |
| 1 | 247.8 | 0.93 | 0.10 | Cum | 23.09 | 40.2 | | | | |
| 2 | Extra Item.: 5 (a) Providing Rubble Soling in 15 to 20 cm thk. Layer | | | | | | | | | |
| | | Chelipura Hanuman Galli | | | | | | | | |
| | | 1 | 49.25 | 0.79 | 0.15 | Cum | 5.82 | | | |
| | | 1 | 3.00 | 0.40 | 0.15 | Cum | 0.18 | | | |
| | | 2 | 4.00 | 0.40 | 0.15 | Cum | 0.48 | | | |
| | | | | | | Cum | 6.48 | | | |
| | | Chelipura Sabji Mandi (Fish Market) | | | | | | | | |
| | | 1 | 90.00 | 0.66 | 0.15 | Cum | 8.94 | | | |
| | | Chelipura Galli No.01 | | | | | | | | |
| | | 1 | 25.80 | 0.98 | 0.15 | Cum | 3.77 | | | |
| Chelipura Galli No.02 | | | | | | | | | | |
| 1 | 28.70 | 0.71 | 0.15 | Cum | 3.04 | | | | | |
| Kokanwadi | | | | | | | | | | |
| 1 | 247.8 | 0.93 | 0.15 | Cum | 34.63 | 56.87 | | | | |



PMC



CLIENT

[Signature]
Project Manager
H. Engineer

[Signature]
Dy. Engineer

[Signature]
27/8/16
Ex. Engineer

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 000
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

9th R A BILL MEASUREMENTS OF CONCRETE WORK NEAR VISHNU NAGAR-PART-01

| Date | Particulars of work | DETAILS | | | | Content of arrears | Last measurement | | Total Upto Date Quantity |
|------|---|---------|---------|-------|-------|--------------------|------------------|----------|--------------------------|
| | | No | L | B | D | | Page | Quantity | |
| | Item No 1 :- Excavation for foundation/pipe trenches in earth soils etc complete. For Lift 0 to 1.5 m | 1 | 17.950 | 1.400 | 0.680 | 17.088 | | 0.000 | 17.088 |
| | Item No 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete. For Lift 0 to 1.5 m | 1 | 17.950 | 1.400 | 0.150 | 3.770 | | 0.000 | 3.770 |
| | Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete. For Lift 0 to 1.5 m | 1 | 17.950 | 1.400 | 0.100 | 2.513 | | 0.000 | 2.513 |
| | Item No:6 Providing and laying in situ Cement Concrete of trap/granite /quartzite/gneiss metal for RCC work in Nalla Top Slab | 1 | 16.150 | 1.200 | 0.150 | 2.907 | | 0.000 | 2.907 |
| | Item No. : 11 Transportation of earth Transportation charges including loading & unloading Total quantity | | 17.0884 | 3.770 | 2.513 | 23.371 | | 0.000 | 23.371 |
| | Deduction | 2 | 17.950 | 0.100 | 0.780 | 2.800 | | 0.000 | -2.800 |
| | | | | | | Total | | | 20.571 |
| | Item No. 28 STEEL REINFORCEMENT Providing and fixing in position steel bar reinforcement of various Slab (size 7.15mx1.2m) | | | | | 0.120 | | MT | 0.120 |
| | Extra Item No.: 4(a) Providing and constructing on sewer.BBM Work (Nalla Wall) | 2 | 17.950 | 0.230 | 0.630 | 5.202 | | 0.000 | 5.202 |
| | Extra Item No.: 4(b) applying Internal Cement Plaster Work (Nalla Wall) | 2 | 17.950 | | 0.630 | 22.617 | | 0.000 | 22.617 |
| | Extra Item :5(b) - Providing & Casting M15 Grade PCC for PCC for Nala | 1 | 17.950 | 1.400 | 0.150 | 3.770 | | 0.000 | 3.770 |
| | Extra Item 9.8(b) :- Providing & Fixing in position SERC manhole cover with frame for manhole etc complete. (Size 0.9mx0.6m) | 1 | | | | 4.000 | | 0.000 | 4.000 |



J



Measurement Book

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Saliin Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 004

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

| | | Details | Last Measurement |
|--|--|---------|------------------|
|--|--|---------|------------------|

1 of 1

Nalla Work at Vishnu Nagar BBS For Nalla work-1

9th RA BILL MEASUREMENTS

Vishnu Nagar -PART-01

BBS for NALLA WORK

| Sr. No. | Description | Dia of Bar | Spacig | Nos | No of members | Total Nos | cut length | Lap length | Total length | 8mm(M T) |
|----------|--------------------------|------------|--------|-------|---------------|-----------|------------|------------|--------------|--------------|
| TOP SLAB | | | | | | | | | | |
| A | Slab size 7.15mx1.2m | | | | | | | | | |
| 1 | # 8@150 C/C Along length | 8 | 0.15 | 49.00 | 1 | 49 | 1.36 | 0 | 66.64 | 0.026 |
| 2 | # 8@150 C/C Along width | 8 | 0.15 | 9.00 | 1 | 9 | 7.31 | 0 | 65.79 | 0.026 |
| B | Slab size 3mx1.2m | | | | | | | | | |
| 1 | # 8@150 C/C Along length | 8 | 0.15 | 21.00 | 3 | 63 | 1.36 | 0 | 85.68 | 0.034 |
| 2 | # 8@150 C/C Along width | 8 | 0.15 | 9.00 | 3 | 27 | 3.16 | 0 | 85.32 | 0.034 |
| | | | | | | | | | TOTAL | 0.120 |



J

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 005
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

1 of 2

Nalla Work at Vishnu Nagar Nalla work (2)

9th R A BILL MEASUREMENTS OF CONCRETE WORK NEAR VISHNU NAGAR-PART-02

| Sr.No | Particulars of work | DETAILS | | | | Content of arrears | Last measurement | | Total Upto Date Quantity |
|-------|--|---------|--------|-------|-------|--------------------|------------------|----------|--------------------------|
| | | No | L | B | D | | Page | Quantity | |
| | Item No 1 :- Excavation for foundation/pipe trenches in earth soils etc complete. | | | | | | | | |
| | For Lift 0 to 1.5 m | 1 | 17.350 | 1.400 | 0.630 | 15.303 | | 0.000 | 15.303 |
| | Item No 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete. | | | | | | | | |
| | For Lift 0 to 1.5 m | 1 | 17.350 | 1.400 | 0.150 | 3.644 | | 0.000 | 3.644 |
| | Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete. | | | | | | | | |
| | For Lift 0 to 1.5 m | 1 | 17.350 | 1.400 | 0.150 | 3.644 | | 0.000 | 3.644 |
| | Item No:6 | | | | | | | | |
| | Providing and laying in situ Cement Concrete of trap/granite /quartzite/gneiss metal for RCC work in | | | | | | | | |
| | Nalla Top Slab | 1 | 10.600 | 1.367 | 0.180 | 2.608 | | 0.000 | 2.608 |
| | Item No. : 11 Transportation of earth Transportation charges including loading & unloading | | | | | | | | |
| | | 1 | 17.161 | 4.086 | 4.086 | 25.333 | | 0.000 | 25.333 |
| | Deduction | 2 | 17.350 | 0.100 | 0.780 | 2.707 | | 0.000 | -2.707 |
| | | | | | | Total | | | 22.626 |
| | Item No. 28 STEEL REINFORCEMENT | | | | | | | | |
| | Providing and fixing in position steel bar reinforcement of various | | | | | | | | |
| 1 | Slab (size 10.60mx1.37m) | | | | | 0.094 | | MT | 0.094 |
| 2 | 25mm dia Bar | | | | | 0.368 | | MT | 0.368 |
| | | | | | | | | | 0.462 |
| | Extra Item No.: 4(a) Providing and constructing on sewer.BBM Work (Nalla Wall) | | | | | | | | |
| | | 2 | 17.350 | 0.230 | 0.600 | 4.789 | | 0.000 | 4.789 |
| | Extra Item No.: 4(b) applying Internal Cement Plaster Work (Nalla Wall) | | | | | | | | |
| | | 2 | 17.350 | | 0.600 | 20.820 | | 0.000 | 20.820 |
| | Extra Item :5(b) - Providing & Casting M15 Grade PCC for | | | | | | | | |
| | PCC for Nala | 1 | 17.350 | 1.400 | 0.150 | 3.644 | | 0.000 | 3.644 |
| | Extra work Near Shop(PCC) | 1 | 12.700 | 0.800 | 0.100 | 1.016 | | 3.644 | 4.660 |



g

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 175
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

| Sr.No | Particulars of work | DETAILS | | | | Content of arrears | Last measurement | | Total Upto Date Quantity |
|-------|--|---------|-------|---|---|--------------------|------------------|----------|--------------------------|
| | | No | L | B | D | | Page | Quantity | |
| | | | | | | | | | |
| 1 | Extra Item 9.10 :- Providing structural steel work in trusses, other similar trussed purlins and members with all bracing, gusset plate, etc. as per detailed flat Strip | 13 | 0.820 | | | | MT | 0.0501 | |
| 2 | Frame (Angle) | 2 | 4.050 | | | 8.100 | MT | 0.0243 | |
| 3 | Frame (Angle) | 2 | 0.820 | | | 1.640 | MT | 0.0049 | |
| | | | | | | | Total | 0.079 | |
| | Extra Item 9.8(b) :- Providing & Fixing in position SERC manhole cover with frame for manhole etc complete. (Size 0.9mx0.6m) | | | | | 3.00 | 0.00 | 3.00 | |



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 007
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

| Date of Measu- | Particulars of Work | Details | | | | | Last Measurement | | Total up to |
|----------------|---------------------|---------|--|--|--|--|------------------|--|-------------|
| | | | | | | | | | |

1 of 1

Nalla Work at Vishnu Nagar BBS For Nala work (2)

9th R A BILL MEASUREMENTS

| Vishnu Nagar-PART-02 | | | | | | | | | | | |
|----------------------|-----------------------------|------------|----------|-----|---------------|-----------|------------|------------|--------------|----------|-----------|
| BBS for NALLA WORK | | | | | | | | | | | |
| Sr. No. | Description | Dia of Bar | Spacings | Nos | No of members | Total Nos | cut length | Lap length | Total length | 8mm (MT) | 25mm (MT) |
| TOP SLAB | | | | | | | | | | | |
| A | Slab size 10.60mx1.37m | | | | | | | | | | |
| 1 | # 8@150 C/C Along length | 8 | 0.15 | 72 | 1 | 72 | 1.65 | 0 | 118.80 | 0.047 | 0.000 |
| 2 | # 8@150 C/C Along width | 8 | 0.15 | 11 | 1 | 11 | 10.88 | 0 | 119.68 | 0.047 | 0.000 |
| 3 | 25mm dia Bar(10.60m Length) | 25 | | 9 | 1 | 9 | 10.60 | 0 | 95.40 | 0.000 | 0.368 |
| | | | | | | | | | Total | 0.094 | 0.368 |



J

and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Nalla Work at Vishnu Nagar Quantity Node Abstract

9th R A BILL MEASUREMENTS

CONCRETE WORK AT VISHNU NAGAR

| SR NO | Description | MB/PG | ITEM 1 | ITEM 2 | ITEM 4 | ITEM 6 | ITEM 11 | ITEM 28 | EIRL 4 | | EIRL 5 | EIRL 9.8 | EIRL 9.10 |
|-------|----------------|-------|--------|--------|--------|--------|---------|---------|--------|--------|--------|----------|-----------------------|
| | | | 0-1.5 | 0-1.5 | 0-1.5 | 0-1.5 | 0-1.5 | a | b | b | b | b | Structural Steel Work |
| 1 | For Nalla Work | | 32.391 | 7.413 | 6.157 | 5.515 | 43.197 | 0.582 | 9.991 | 43.437 | 8.429 | 7.000 | 0.079 |
| | Total | | 32.391 | 7.413 | 6.157 | 5.515 | 43.197 | 0.582 | 9.991 | 43.437 | 8.429 | 7.000 | 0.079 |

CONTRACTOR



Authorized Signatory

PMC



Project Engineer

CLIENT

[Signature]

Project Manager

[Signature]

Jr. Engineer

[Signature]

Dy. Engineer

[Signature]

Ex. Engineer