

Name of work :- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City

Book No. :- 124
Page No. :-

Page 3 of 24

Masnatur-4Meas. DWC

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=						7.576				
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	4.640	0.250	0.250	0.228			
	soling							0.000			
	PCC							0.000			
	Murram bedding							0.348			
								0.576			
	Net Qty = A - B						7.000		31.725	38.726	
	MSM 1.3 to MSM 1.4										
	CH25.10	577.750	575.900	575.800			1.950				
	CH32.80	577.930	575.900	575.800			2.130	2.040			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murram etc complete.										
	(a) For Lift 0 to 1.5m	1			5.040	1.150	1.100	6.376	23.339	29.715	
	(b) For Lift 1.5m to 3.0m	1			5.040	0.750	0.540	2.041	9.498	11.540	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murram etc complete.										
	(a) For Lift 0 to 1.5m	1			5.040	1.150	0.250	1.449	5.304	6.753	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.040	1.150	0.150	0.869	3.183	4.052	
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			6.040	0.750	0.100	0.453	1.571	2.024	
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.749	2.599	3.348	
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia	1			6.540			6.540	22.450	28.990	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							10.735			
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	6.040	0.250	0.250	0.296			
	soling							0.000			
	PCC							0.000			
	Murram bedding							0.453			
								0.749			
	Net Qty = A - B							9.986	38.726	48.711	
	MSM 1.4 to MSM 1.5										
	CH32.80	577.930	575.900	575.800			2.130				
	CH42.90	577.980	576.350	576.250			1.730	1.930			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murram etc										
	(a) For Lift 0 to 1.5m	1			7.770	1.150	1.100	9.829	29.715	39.544	
	(b) For Lift 1.5m to 3.0m	1			7.770	0.750	0.430	2.506	11.540	14.045	



[Handwritten signature]

Name of work:- Development of Underground Sewerage Collection system for Zone 1 to 4 and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Page No. :- 125

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Page 4 of 24

Masnatpur-4Meas. DWC

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			7.770	1.150	0.250	2.234		6.753	8.987
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			7.770	1.150	0.150	1.340		4.052	5.392
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)										
		1			8.570	0.750	0.100	0.643		2.024	2.667
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							1.063		3.348	4.412
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia										
		1			9.070			9.070		28.990	38.060
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							15.909			
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	8.570	0.250	0.250	0.420			
	soling							0.000			
	PCC							0.000			
	Murrum bedding							0.643			
								1.063			
								14.846		48.711	63.557
	MSM 1.5 to MSM 1.6										
	CH42.90	577.980	576.350	576.250			1.730	1.700			
	CH49.90	578.120	576.550	576.450			1.670				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	1.150	1.100	6.325		39.544	45.869
	(b) For Lift 1.5m to 3.0m	1			5.000	0.750	0.200	0.750		14.045	14.795
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	1.150	0.250	1.438		8.987	10.425
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	1.150	0.150	0.863		5.392	6.255
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)										
		1			5.600	0.750	0.100	0.420		2.667	3.087
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.643		4.412	5.106
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia										
		1			6.100			6.100		38.060	44.160



Handwritten signature or mark.

Name of work:- Development of Underground Sewerage and Zone Salim A.R. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 6 of 24

Masnatpur-4Meas. DWC

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity	
		No			L	B		D	Page		Quantity
		GL	IL	EX.L							
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.640	1.150	0.250	1.909		11.997	13.906
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			6.640	1.150	0.150	1.145		7.198	8.344
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)										
		1			7.640	0.750	0.100	0.573		3.557	4.130
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.948		5.884	6.832
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia										
	Item No. 30 :- Refilling the excavated trenches ...	1			8.140			8.140		50.930	59.070
	Total Excavation=							12.550			
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	7.640	0.250	0.250	0.375			
	soling							0.000			
	PCC							0.000			
	Murrum bedding							0.573			
								0.948			
	Net Qty = A - B							11.602		81.777	93.379
	MSM 1.8 to MSM 1.9										
	CH67.00	578.370	576.790	576.690			1.680	1.725			
	CH73.70	578.560	576.890	576.790			1.770				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.040	1.150	1.100	5.111		61.188	66.299
	(b) For Lift 1.5m to 3.0m	1			4.040	0.750	0.225	0.682		16.773	17.455
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.040	1.150	0.250	1.162		13.906	15.068
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			4.040	1.150	0.150	0.697		8.344	9.041
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)										
		1			5.040	0.750	0.100	0.378		4.130	4.508
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.625		6.832	7.457
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia										
		1			5.540			5.540		59.070	64.610



Handwritten signature or initials.

and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			8.570	1.150	0.100	0.986		13.139	14.125
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			9.370	0.750	0.100	0.703		6.590	7.293
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							1.162		10.901	12.064
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia	1			9.870			9.870		94.370	104.240
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							16.422			
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	9.370	0.250	0.250	0.460			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.703			
								1.162			
	Net Qty = A - B							15.260		146.617	161.877
	MSM 1.14 to MSM 1.15										
	CH119.00	579.840	578.420	578.320			1.520	1.495			
	CH126.00	579.840	578.470	578.370			1.470				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.750	1.395	5.231		110.153	115.384
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.750	0.100	0.375		14.125	14.500
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.600	0.750	0.100	0.420		7.293	7.713
	Item No. : 11 Transportation of earth Transportation charges							0.695		12.064	12.759
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia	1			6.100			6.100		104.240	110.340
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							5.606			
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	5.600	0.250	0.250	0.275			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.420			
								0.695			
	Net Qty = A - B							4.912		161.877	166.789



[Handwritten signature]

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim AE Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :-

133

M/s. Khilari Infrastructures Pvt. Ltd. & GECPI (Joint Venture)

Page 12 of 24

Masnatpur-4Meas. DWC

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity	
		No			L	B		D	Page		Quantity
		GL	IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=						3.767				
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	4.150	0.250	0.250	0.204			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.311			
							0.515				
							Net Qty = A - B	3.253	170.355	173.608	
	MSM 1.17 to MSM 1.18										
	CH137.30	579.780	578.500	578.400			1.380	1.300			
	CH143.90	579.850	578.730	578.630			1.220				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.600	0.750	1.200	4.140	122.710	126.850	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			4.600	0.750	0.100	0.345	15.047	15.392	
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.200	0.750	0.100	0.390	8.351	8.741	
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.645	13.813	14.458	
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia	1			5.700			5.700	119.840	125.540	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							4.485			
	Deduction of 250mm dia pipe										
	pipe area	1.000		0.785	5.200	0.250	0.250	0.255			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.390			
								0.645			
							Net Qty = A - B	3.840	173.608	177.448	
	MSM 1.18 to MSM 1.19										
	CH143.90	579.850	578.730	578.630			1.220	1.145			
	CH151.00	579.880	578.910	578.810			1.070				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.100	0.750	1.045	3.997	126.850	130.847	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.100	0.750	0.100	0.383	15.392	15.775	



[Handwritten signature]

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
Part-02	DWC - 200mm Dia										
	Width of Trench - For Lift 0 to 1.50m- 0.200+0.5=0.700m										
	For Lift 1.5 to 3.00m- 0.200+0.5+0.4=1.100m										
	For Lift 3.0 to 4.5m- 0.200+0.5+0.4+0.4=1.500m										
	MSP 0 to MSP 01										
	CH0.00	579.090	577.785	577.685							
	CH10.10	579.060	577.985	577.885			1.405	1.290			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.						1.175				
	(a) For Lift 0 to 1.5m	1			9.100	0.700	1.170	7.453	151.051	158.504	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			9.100	0.700	0.060	0.382	21.899	22.281	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			9.100	0.700	0.060	0.382	18.452	18.835	
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			9.400	0.700	0.100	0.658	12.116	12.774	
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.953	20.041	20.994	
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			9.900			9.900	0.000	9.900	
	Item No. 30 :- Refilling the excavated trenches										
	Total Excavation=							8.217			
	Deduction of 200mm dia pipe										
	pipe area	1.000		0.785	9.400	0.200	0.200	0.295			
	soling							0.000			
	PCC							0.000			
	Murrum bedding							0.658			
								0.953			
	MSP 01 to MSP 02							7.264	199.125	206.390	
	CH10.10	579.060	577.985	577.885							
	CH20.00	579.090	578.050	577.950			1.175	1.158			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.						1.140				
	(a) For Lift 0 to 1.5m	1			7.900	0.700	1.038	5.737	158.504	164.241	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			7.900	0.700	0.060	0.332	22.281	22.613	



[Handwritten signature]

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :-

137

M/s. K. Bilori Infrastructure Pvt Ltd. & GECPL (Joint Venture)

Page 18 of 24

Masnatpur-4Meas. DWC

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			7.900	0.700	0.060	0.332		18.835	19.166
	Item No. 7 :- Filling in plinth and floors/ trenches etc	1			8.500	0.700	0.100	0.595		12.774	13.369
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.862		20.994	21.856
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			9.000			9.000		9.900	18.900
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							6.401			
	Deduction of 200mm dia pipe										
	pipe area	1.000		0.785	8.500	0.200	0.200	0.267			
	soling							0.000			
	PCC							0.000			
	Murram bedding							0.595			
								0.862			
										206.390	211.929
	Net Qty = A - B							5.539			
	MSP 02 to MSP 03										
	CH20.00	579.090	578.050	577.950			1.140				
	CH27.00	579.160	578.185	578.085			1.075	1.108			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murram etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.700	0.988	3.456		164.241	167.697
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murram etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.700	0.060	0.210		22.613	22.823
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.700	0.060	0.210		19.166	19.376
	Item No. 7 :- Filling in plinth and floors/ trenches etc	1			5.600	0.700	0.100	0.392		13.369	13.761
	Item No. : 11 Transportation of earth Transportation charges							0.568		21.856	22.424
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.100			6.100		18.900	25.000
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							3.874			
	Deduction of 200mm dia pipe										
	pipe area	1.000		0.785	5.600	0.200	0.200	0.174			
	soling							0.000			
	PCC							0.000			
	Murram bedding							0.292			
								1.568			
										211.929	215.237
	Net Qty = A - B							3.308			



Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity	
		No			L	B		D	Page		Quantity
		GL	IL	EX.L							
	MSP 03 to MSP 04										
	CH27.00	579.160	578.185	578.085			1.075				
	CH37.00	579.270	578.215	578.115			1.155	1.115			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			8.000	0.700	0.995	5.572		167.697	173.269
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			8.000	0.700	0.060	0.336		22.823	23.159
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			8.000	0.700	0.060	0.336		19.376	19.712
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)										
	(a) For Lift 0 to 1.5m	1			8.600	0.700	0.100	0.602		13.761	14.363
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.872		22.424	23.296
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia										
	(a) For Lift 0 to 1.5m	1			9.100			9.100		25.000	34.100
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							6.244			
	Deduction of 200mm dia pipe										
	pipe area	1.000		0.785	8.600	0.200	0.200	0.270			
	soling							0.000			
	PCC							0.000			
	Murrum bedding							0.602			
								0.872			
	Net Qty = A - B							5.372		215.237	220.609
	MSP 04 to MSP 05										
	CH37.00	579.270	578.215	578.115			1.155				
	CH43.90	579.350	578.420	578.320			1.030	1.093			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc										
	(a) For Lift 0 to 1.5m	1			4.900	0.700	0.973	3.336		173.269	176.605
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		23.159	23.365
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		19.712	19.918
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)										
	(a) For Lift 0 to 1.5m	1			5.500	0.700	0.100	0.385		14.363	14.748
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.558		23.296	23.854



Handwritten signature/initials.

Masnatpur-4Meas. DWC

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		23.570	23.776
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		20.124	20.330
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.500	0.700	0.100	0.385		15.133	15.518
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.558		24.411	24.969
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.000			6.000		46.100	52.100
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=										
	Deduction of 200mm dia pipe							3.807			
	pipe area	1.000									
	soling			0.785	5.500	0.200	0.200	0.173			
	PCC							0.000			
	Murrum bedding							0.000			
								0.385			
								0.558			
								3.250		226.842	230.092
	MSP 07 to MSP 08										
	CH57.70	579.720	578.670	578.570							
	CH64.60	579.920	578.920	578.820			1.150				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc (a) For Lift 0 to 1.5m	1			4.900	0.700	1.005	3.447		183.190	186.638
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		23.776	23.982
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		20.330	20.536
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.500	0.700	0.100	0.385		15.518	15.903
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.558		24.969	25.527
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.000			6.000		52.100	58.100
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=										
	Deduction of 200mm dia pipe							3.859			



Handwritten signature or initials.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salam AE. Construction, Erection, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. 143
Page No. :-

Page 22 of 24

Wardpur-4/West, DWC

Date	Particulars of work	DETAILS						Content of meters	Last measurement		Total Up-to Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EXL							
	pipe area	1.000		0.785	5.500	0.200	0.200	0.173			
	soiling							0.000			
	PCC							0.000			
	Murram bedding							0.385			
								1.558			
								3.302		233.992	
										233.992	
	MSP 08 to MSP 09										
	CR64.60	579.920	578.920	578.820			1.100	1.150			
	CR71.50	580.260	579.160	579.060			1.200				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murram etc (a) For Lift 0 to 1.5m	1			4.900	0.700	1.030	3.533		198.638	198.170
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murram etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		23.982	24.188
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		20.536	20.741
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.500	0.700	0.100	0.385		15.903	16.288
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.558		25.527	26.084
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.000			6.000		58.100	64.100
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							3.945			
	Deduction of 200mm dia pipe										
	pipe area	1.000		0.785	5.500	0.200	0.200	0.173			
	soiling							0.000			
	PCC							0.000			
	Murram bedding							0.385			
								0.558			
								3.387		233.393	236.780
	MSP 09 to MSP 10										
	CR71.50	580.260	579.160	579.060			1.200	1.150			
	CR78.40	580.410	579.410	579.310			1.100				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murram etc (a) For Lift 0 to 1.5m	1			4.900	0.700	1.030	3.533		198.170	193.703
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murram etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		24.188	24.394
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete. (a) For Lift 0 to 1.5m	1			4.900	0.700	0.060	0.206		20.741	20.947



Handwritten signature or initials.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Construction, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CDDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CDDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aaravghat City.

Book No. :-
Page No. :-

145

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date-01.07.2014

Page 24 of 24

Masatpur-4Wear, DWC

Date	Particulars of work	DETAILS						Content of meters	Last measurement		Total Up to Date Quantity
		No			L	B	D		Page	Quantity	
		CL	IL	EXL							
	MSP 11 to MSP 12										
	CHRS.95	580.600	579.670	579.570			1.030	0.870			
	CHRS.45	580.850	580.240	580.140			0.710				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc										
	(a) For Lift 0 to 1.5m	1			8.500	0.700	0.750	4.463	257.375	201.837	
	(b) For Lift 1.5m to 3.0m	1			8.500	0.700	0.000	0.000	27.765	27.765	
	Item No. 2 :- Excavation for foundation/pipe trenches in hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			8.500	0.700	0.060	0.357	24.627	24.984	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			8.500	0.700	0.060	0.357	21.180	21.537	
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			9.100	0.700	0.100	0.637	17.103	17.740	
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.923	27.266	28.189	
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			9.600			9.600	76.750	260.390	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							5.177			
	Deduction of 200mm dia pipe										
	pipe area	1.000		0.785	9.100	0.200	0.200	0.286			
	soling							0.000			
	PCC							0.000			
	Murrum bedding							0.637			
								0.923			
								4.254	243.680	247.934	
	Item No :35 Shifting of Existing Utilities Length considered up to 400mm including all and as directed by Engineer in-Charge				0.200			0.20		0.200	



Handwritten signature.

Name of work:- Development of Underground Sewerage collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- 143

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority.No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 3 of 19

Masnatpur-4Meas.Chember

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity		
		No			L	B		D	Page		Quantity	
		GL	IL	EX.L								
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.250	1.388		4.165	5.554	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.150	0.833		2.499	3.332	
	Item No. : 11 Transportation of earth Transportation charges							3.489		10.116	13.604	
	Item No. 30 :- Refilling the excavated trenches ...											
	Total Excavation(A)=							12.663				
	Deduction											
	Brick work	1		0.785	1.310	1.310	2.030	2.735				
	soling							0.000				
	PCC	1		0.785	1.960	1.960	0.250	0.754				
	Murrum bedding							0.000				
	Total (B)							3.489				
								Net Qty = A - B		9.174	26.429	35.603
	MSM 1.5											
	CH42.90	577.980	576.350	576.100			1.880					
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.100	3.454		24.437	27.891	
	(b) For Lift 1.5m to 3.0m	1			0.785	4.000	0.380	1.193		15.884	17.077	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.250	0.785		5.554	6.339	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.150	0.471		3.332	3.803	
	Item No. : 11 Transportation of earth Transportation charges							2.199		13.604	15.804	
	Item No. 30 :- Refilling the excavated trenches ...											
	Total Excavation(A)=							5.903				
	Deduction											
	Brick work	1		0.785	1.160	1.160	1.630	1.722				
	soling							0.000				
	PCC	1		0.785	1.560	1.560	0.250	0.478				
	Murrum bedding							0.000				
	Total (B)							2.199				
								Net Qty = A - B		3.704	35.603	39.307



Handwritten signature or initials.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi). Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. 149
Page No.

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Page 4 of 19

Masnatur-4Meas.Chember

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity	
		No			L	B		D	Page		Quantity
		GL	IL	EX.L							
	MSM 1. 6										
	CH49.90	578.120	576.550	576.300			1.820				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.100	3.454	27.891	31.345	
	(b) For Lift 1.5m to 3.0m	1			0.785	4.000	0.320	1.005	17.077	18.082	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.250	0.785	6.339	7.124	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.150	0.471	3.803	4.274	
	Item No. : 11 Transportation of earth Transportation charges							2.136	15.804	17.939	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							5.715			
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.570	1.658			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murrum bedding							0.000			
	Total (B)							2.136			
								Net Qty = A - B	3.579	39.307	42.886
	MSM 1. 7										
	CH57.70	578.240	576.580	576.330			1.910				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	1.100	6.109	31.345	37.454	
	(b) For Lift 1.5m to 3.0m	1			0.785	7.075	0.410	2.277	18.082	20.359	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.250	1.388	7.124	8.512	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.150	0.833	4.274	5.107	
	Item No. : 11 Transportation of earth Transportation charges							2.990	17.939	20.930	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							11.601			
	Deduction										
	Brick work	1		0.785	1.310	1.310	1.660	2.296			
	soling							0.000			
	PCC	1		0.785	1.960	1.960	0.250	0.754			



Handwritten signature or initials.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 151
Page No. :-

Page 5 of 19

Masnatpur-4Meas.Chember

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Murrum bedding							0.000			
	Total (B)							2.990			
		Net Qty = A - B									
	MSM 1.8							7.618		50.504	
	CH67.00	578.370	576.790	576.540			1.830				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	1.100	6.109	37.454	43.564	
	(b) For Lift 1.5m to 3.0m	1			0.785	7.075	0.330	1.833	20.359	22.192	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.250	1.388	8.512	9.901	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.150	0.833	5.107	5.940	
	Item No. : 11 Transportation of earth Transportation charges							2.882	20.930	23.812	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							10.164			
	Deduction										
	Brick work	1		0.785	1.310	1.310	1.580	2.128			
	soling							0.000			
	PCC	1		0.785	1.960	1.960	0.250	0.754			
	Murrum bedding							0.000			
	Total (B)							2.882			
		Net Qty = A - B									
	MSM 1.9							7.281		57.785	
	CH73.70	578.560	576.890	576.640			1.920				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	1.100	6.109	43.564	49.673	
	(b) For Lift 1.5m to 3.0m	1			0.785	7.075	0.420	2.333	22.192	24.525	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.250	1.388	9.901	11.289	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.150	0.833	5.940	6.774	
	Item No. : 11 Transportation of earth Transportation charges							3.004	23.812	26.816	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							10.663			
	Deduction										



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :- 151

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Brick work	1		0.785	1.310	1.310	1.670	2.250			
	soling							0.000			
	PCC	1		0.785	1.960	1.960	0.250	0.754			
	Murum bedding							0.000			
	Total (B)							3.004			
		Net Qty = A - B								57.785	65.445
	MSM 1. 10										
	CH81.70	578.800	577.110	576.860			1.940				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	1.100	6.109	49.673	55.782	
	(b) For Lift 1.5m to 3.0m	1			0.785	7.075	0.440	2.444	24.525	26.968	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.250	1.388	11.289	12.678	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.150	0.833	6.774	7.607	
	Item No. : 11 Transportation of earth Transportation charges							3.031	26.816	29.846	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							10.775			
	Deduction										
	Brick work	1		0.785	1.310	1.310	1.690	2.277			
	soling							0.000			
	PCC	1		0.785	1.960	1.960	0.250	0.754			
	Murum bedding							0.000			
	Total (B)							3.031			
		Net Qty = A - B								65.445	73.189
	MSM 1. 11										
	CH91.00	579.770	577.510	577.260			2.510				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	1.100	6.109	55.782	61.891	
	(b) For Lift 1.5m to 3.0m	1			0.785	7.075	1.010	5.609	26.968	32.578	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.250	1.388	12.678	14.066	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.150	0.833	7.607	8.440	
	Item No. : 11 Transportation of earth Transportation charges							3.748	29.846	33.645	



[Handwritten signature]

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta; Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 153
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 8 of 19

Masnatpur-4Meas.Chember

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. : 11 Transportation of earth Transportation charges							3.300		36.857	40.157
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							11.885			
	Deduction										
	Brick work	1		0.785	1.310	1.310	1.890	2.546			
	soling							0.000			
	PCC	1		0.785	1.960	1.960	0.250	0.754			
	Murrum bedding							0.000			
	Total (B)							3.300			
		Net Qty = A - B							8.585	91.642	100.227
	MSM 1. 14										
	CH119.00	579.840	578.420	578.170			1.670				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.400	4.396	74.110	78.506	
	(b) For Lift 1.5m to 3.0m	1			0.785	4.000	0.170	0.534	39.326	39.859	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314	10.106	10.420	
	Item No. : 11 Transportation of earth Transportation charges							1.978	40.157	42.135	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							5.244			
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.420	1.500			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murrum bedding							0.000			
	Total (B)							1.978			
		Net Qty = A - B							3.266	100.227	103.494
	MSM 1. 15										
	CH126.00	579.840	578.470	578.220			1.620				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.400	4.396	78.506	82.902	
	(b) For Lift 1.5m to 3.0m	1			0.785	4.000	0.120	0.377	39.859	40.236	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.304	10.420	10.734	
	Item No. : 11 Transportation of earth Transportation charges							1.925	42.135	44.059	



Handwritten signature or initials.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-155

Page No. :-

Page 10 of 19

Masnatpur-4Meas.Chamber

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity	
		No			L	B		D	Page		Quantity
		GL	IL	EX.L							
	soling						0.000				
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murum bedding							0.000			
	Total (B)							1.830			
		Net Qty = A - B							2.975	109.776	112.751
	MSM 1. 18										
	CH143.90	579.850	578.730	578.480			1.370				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.270	3.988	91.694	95.682	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314	11.362	11.676	
	Item No. : 11 Transportation of earth Transportation charges							1.661	47.793	49.453	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.302			
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.120	1.183			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murum bedding							0.000			
	Total (B)							1.661			
		Net Qty = A - B							2.641	112.751	115.392
	MSM 1. 19										
	CH151.00	579.880	578.910	578.660			1.220				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.120	3.517	95.682	99.198	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314	11.676	11.990	
	Item No. : 11 Transportation of earth Transportation charges							1.502	49.453	50.956	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.831			
	Deduction										
	Brick work	1		0.785	1.160	1.160	0.970	1.025			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murum bedding							0.000			
	Total (B)							1.502			
		Net Qty = A - B							2.329	115.392	117.721



Handwritten signature or initials.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to

Book No. :-
Page No. :-

Masnatpur-4Meas.Chember

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		GL	No		L	B	D		Page	Quantity	
			IL	EX.L							
MSM 1. 20											
CH158.15		579.980	579.070	578.820			1.160				
Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.											
(a) For Lift 0 to 1.5m	1				0.785	4.000	1.060	3.328		99.198	102.527
Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.											
(a) For Lift 0 to 1.5m	1				0.785	4.000	0.100	0.314		11.990	12.304
Item No. : 11 Transportation of earth Transportation charges								1.439		50.956	52.394
Item No. 30 :- Refilling the excavated trenches ...											
Total Excavation(A)=								3.642			
Deduction											
Brick work	1			0.785	1.160	1.160	0.910	0.961			
soling								0.000			
PCC	1			0.785	1.560	1.560	0.250	0.478			
Murrum bedding								0.000			
Total (B)								1.439			
								2.204		117.720	119.924
MSM 1. 21											
CH165.25		580.130	579.290	579.040			1.090				
Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.											
(a) For Lift 0 to 1.5m	1				0.785	4.000	0.990	3.109		102.527	105.635
Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.											
(a) For Lift 0 to 1.5m	1				0.785	4.000	0.100	0.314		12.304	12.618
Item No. : 11 Transportation of earth Transportation charges								1.365		52.394	53.759
Item No. 30 :- Refilling the excavated trenches ...											
Total Excavation(A)=								3.423			
Deduction											
Brick work	1			0.785	1.160	1.160	0.840	0.887			
soling								0.000			
PCC	1			0.785	1.560	1.560	0.250	0.478			
Murrum bedding								0.000			
Total (B)								1.365			
								2.058		119.924	121.982
MSM 1. 22											
CH173.85		580.330	579.560	579.310			1.020				
Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.											
(a) For Lift 0 to 1.5m	1				0.785	4.000	0.920	2.889		105.635	108.524



Handwritten signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to

Book No. :- 157
Page No. :-

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity		
		No			L	B		D	Page		Quantity	
		GL	IL	EX.L								
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		12.618	12.932	
	Item No. : 11 Transportation of earth Transportation charges							1.291		53.759	55.050	
	Item No. 30 :- Refilling the excavated trenches ...											
	Total Excavation(A)=							3.203				
	Deduction											
	Brick work	1		0.785	1.160	1.160	0.770	0.813				
	soling							0.000				
	PCC	1		0.785	1.560	1.560	0.250	0.478				
	Murum bedding							0.000				
	Total (B)							1.291				
		Net Qty = A - B							1.912		121.982	123.894
	MSM 1. 23											
	CH181.85	580.400	579.710	579.460			0.940					
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.840	2.638		108.524	111.162	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		12.932	13.246	
	Item No. : 11 Transportation of earth Transportation charges							1.206		55.050	56.257	
	Item No. 30 :- Refilling the excavated trenches ...											
	Total Excavation(A)=							2.952				
	Deduction											
	Brick work	1		0.785	1.160	1.160	0.690	0.729				
	soling							0.000				
	PCC	1		0.785	1.560	1.560	0.250	0.478				
	Murum bedding							0.000				
	Total (B)							1.206				
		Net Qty = A - B							1.745		123.894	125.639
	MSM 1. 24											
	CH191.55	580.590	580.040	579.790			0.800					
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.700	2.198		111.062	113.360	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.											
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.300	0.304		13.246	13.560	
	Item No. : 11 Transportation of earth Transportation charges							1.059		56.257	57.315	



Handwritten signature or initials.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 153
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Page 13 of 19

Masnatpur-4Meas.Chember

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		GL	No		L	B	D		Page	Quantity	
			IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=						2.512				
	Deduction										
	Brick work	1		0.785	1.160	1.160	0.550	0.581			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murum bedding							0.000			
	Total (B)							1.059			
								1.453			
									125.639	127.092	
	MSM 1. 25										
	CH198.70	581.020	580.340	580.090			0.930				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.830	2.606	113.360	115.966	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314	13.560	13.874	
	Item No. : 11 Transportation of earth Transportation charges							1.196	57.315	58.511	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							2.920			
	Deduction										
	Brick work	1		0.785	1.160	1.160	0.680	0.718			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murum bedding							0.000			
	Total (B)							1.196			
								1.724			
									127.092	128.817	
	MSP 01										
	Part - 02										
	CH10.10	579.060	577.985	577.735			1.325				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.205	3.784	115.966	119.750	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188	16.843	17.032	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188	13.874	14.062	
	Item No. : 11 Transportation of earth Transportation charges							1.613	58.511	60.124	



[Handwritten signature]

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim A.E. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 159
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 14 of 19

Masnatur-4Meas.Chember

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity	
		GL	No		L	B		D	Page		Quantity
			IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=						4.160				
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.075	1.136			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murum bedding							0.000			
	Total (B)							1.613			
				Net Qty = A - B				2.547	128.817	131.364	
	MSP 02										
	CH20.00	579.090	578.050	577.800			1.290				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.170	3.674	119.750	123.424	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188	17.032	17.220	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188	14.062	14.251	
	Item No. : 11 Transportation of earth Transportation charges							1.576	60.124	61.700	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.051			
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.040	1.099			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murum bedding							0.000			
	Total (B)							1.576			
				Net Qty = A - B				2.474	131.364	133.838	
	MSP 03										
	CH27.00	579.160	578.185	577.935			1.225				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.105	3.478	123.424	126.903	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188	17.220	17.408	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188	14.251	14.439	



[Handwritten signature]

Name of work:- Development of Underground Sewage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STD for Amambahar City.

Book No. :-

162

Page No. :-

Page 17 of 19

Masnatpur-4Meas.Chember

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		GL	No		L	B	D		Page	Quantity	
			IL	EX.L							
	Item No. : 11 Transportation of earth Transportation charges							1.587		67.762	69.349
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.082			
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.050	1.109			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murrum bedding							0.000			
	Total (B)							1.587			
								1.587			
	MSP 08							2.495		143.257	145.752
	CH64.60	579.920	578.920	578.670			1.250				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.130	3.548		141.102	144.650
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188		18.162	18.350
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188		15.193	15.381
	Item No. : 11 Transportation of earth Transportation charges										
								1.534		69.349	70.882
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.925			
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.000	1.056			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murrum bedding							0.000			
	Total (B)							1.534			
								1.534			
	MSP 09							2.391		145.752	148.143
	CH71.50	580.260	579.160	578.910			1.350				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.230	3.862		144.650	148.512
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188		18.350	18.539
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.060	0.188		15.381	15.569



[Handwritten signature]